


**ACTIVE PROJECTS BY THE NUMBERS**


**ACTIVE PROJECT STATUSES**

- **Planning** - Project plans are documented, the project deliverables and requirements are defined with stakeholders and reviewing agencies, and the project schedule is created.
- **Scope Development** - A comprehensive scope suitable for design or design-build procurement is being developed for the approved project.
- **Design Procurement** - Services are being solicited for architectural/engineering services to complete design documents.
- **Design** - Project is being designed by the Architect/Engineer and going through the necessary review & approval processes.
- **Contractor Procurement** - Construction services are being solicited.
- **In Construction** - The construction work is awarded to a Contractor and preconstruction (e.g., material ordering) and/or active construction is underway.
- **Substantial Completion** - Construction work is sufficiently completed with all requisite inspections & approvals obtained for use and/or occupancy.
- **Final Completion (Closeout Approval Requested)** - Project manager has fully accepted contract work AND punchlist/corrective work is 100% complete; any required trade permits/inspections are 100% approved; applicable operating manuals, as-builts & warranty information are on hand; and, final payment is approved.

Active Projects By Status	#
Planning	7
Scope Development	62
Design Procurement	4
Design	36
Contractor Procurement	71
In Construction	86
Substantially Complete	181
Final Completion (Closeout Approval Requested)	316
<b>TOTAL ACTIVE PROJECTS</b>	<b>763</b>



Active Projects By Type	#	Funding
Abatement	37	\$ 7,671,124.95
ADA Upgrades	33	\$ 7,148,983.52
Athletic Improvements	45	\$ 10,228,262.68
Building Repairs: Major/Emergency	46	\$ 22,725,522.51
Building Repairs: Minor	67	\$ 5,350,397.81
Central Garage & Transportation	3	\$ 535,700.00
Code Corrections	86	\$ 7,820,653.37
Emergency / Major Repair	0	\$ -
Exterior Door/Window Upgrades	23	\$ 30,676,929.00
IT Upgrades	18	\$ 685,789.00
Kitchen & Food Services	29	\$ 9,261,000.00
New Schools & Modernizations	20	\$ 659,366,475.00
Other	18	\$ 1,754,591.00
Parking Lots	53	\$ 13,088,335.02
Playgrounds	32	\$ 2,686,626.54
Renovations: Career Academy	22	\$ 32,584,500.00
Renovations: Classrooms	0	\$ -
Renovations: Misc	1	\$ 2,000,000.00
Renovations: Pod Conversions	9	\$ 23,829,000.00
Security Upgrades	44	\$ 8,125,526.54
Systemic Upgrades: Electrical	26	\$ 10,173,583.65
Systemic Upgrades: HVAC	118	\$ 241,009,195.30
Systemic Upgrades: Life-Safety	21	\$ 3,559,000.00
Systemic Upgrades: Misc	12	\$ 17,373,000.00
<b>TOTAL</b>	<b>763</b>	<b>\$ 1,117,654,195.89</b>



Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
3	Adelphi ES	FY/21	County Funded	\$39,500	Code Corrections	Buried Fuel Tank Removal	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	03/25/21	07/28/21	100%
8	Allenwood ES	FY/17	State & County Funded	\$575,000	Exterior Door/Window Upgrades	Courtyard Windows Wall Replacement. A total of 49 windows and 7 doors will be replaced.	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	08/13/18	02/22/19	98%
8	Allenwood ES	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/10/21	06/20/21	96%
8	Allenwood ES	FY/18	County Funded	\$19,970	Playgrounds	Playground Fencing	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	11/11/19	11/15/19	100%
8	Allenwood ES	FY/20	State-ASP Funded	\$134,000	Systemic Upgrades: Electrical	Generator - New 30kW Diesel Generator Installation	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/01/21	11/26/21	100%
8	Allenwood ES	FY/21	County Funded	\$95,000	Parking Lots	Parking Lot Refurbishment	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/17/21	08/13/21	100%
7	Andrew Jackson Academy	FY/18	State & County Funded	\$17,641,000	Systemic Upgrades: HVAC	Replace 1971 HVAC equipment including one (1) chiller, 14 air handling units, heating and cooling piping, and the controls system, replace one (1) 1996 cooling tower, and replace two (2) 2000 steam boilers with hot water boilers.	In Construction	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>	09/14/20	08/30/22	90%
7	Andrew Jackson Academy	FY/18	State & County Funded	\$639,000	Exterior Door/Window Upgrades	Window Replacement - All exterior windows throughout the building. The work consists of demolishing existing window system, removal of all related debris, and installation of 85 commercial grade aluminum single hung insulated window units	In Construction	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>	09/01/20	12/30/21	77%
7	Andrew Jackson Academy	FY/19	County Funded	\$240,000	Parking Lots	Parking Lot and Play Court Resurfacing	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/14/20	08/14/20	100%
7	Andrew Jackson Academy	FY/19	County Funded	\$134,200	Building Repairs: Minor	Gym Reno - Bleacher Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	09/06/21	12/15/21	100%



Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
7	Andrew Jackson Academy	FY/19	County Funded	\$139,142	Building Repairs: Minor	Gym Reno - Flooring Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	07/05/21	12/15/21	100%
7	Andrew Jackson Academy	FY/19	County Funded	\$33,149	Building Repairs: Minor	Gym Reno - Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/21/21	07/02/21	100%
7	Andrew Jackson Academy	FY/21	County Funded	\$227,218	Security Upgrades	Install, program and test One hundred Eight IP Network Cameras (31- Outside, 77- Inside) with workstation and 43-inch Wall Mounted Live Viewing-Monitor	In Construction	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	04/16/21	06/30/21	
7	Andrew Jackson Academy	FY/22	State-ASP Funded	\$107,000	Building Repairs: Minor	Public Address System Replacement	Scope Development	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/19/22	0%
4	Annapolis Road Academy	FY/16	State & County Funded	\$890,000	Systemic Upgrades: HVAC	Steam and Condensate Piping Replacement	Substantially Complete	<a href="mailto:sean.nickols@pgcps.org">sean.nickols@pgcps.org</a>	06/19/18	08/31/18	95%
4	Annapolis Road Academy	FY/16	State & County Funded	\$255,000	Systemic Upgrades: HVAC	Roof Top Unit Replacement	Substantially Complete	<a href="mailto:sean.nickols@pgcps.org">sean.nickols@pgcps.org</a>	06/19/18	08/31/18	95%
4	Annapolis Road Academy	FY/20	County Funded	\$798,143	Systemic Upgrades: HVAC	Boiler and RTU Replacement	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/21	01/31/22	80%
4	Annapolis Road Academy	FY/21	County Funded	\$525,000	Kitchen & Food Services	Kitchen Renovation: Remove existing kitchen equipment and replace/upgrade with new.	In Construction	<a href="mailto:ricardo.garcia@pgcps.org">ricardo.garcia@pgcps.org</a>	06/07/21	08/26/22	25%
8	Apple Grove ES	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	96%
4	Ardmore ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Final Completion (Closeout Approval Requested)	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	02/15/17	100%
4	Ardmore ES	FY/16	State-ASP Funded	\$125,000	Systemic Upgrades: Life-Safety	Aging School Program (ASP) - Replace fire alarm system with Fire Lite MS-9600LS / MS-9600UDLS or newer Fire Lite System.	Final Completion (Closeout Approval Requested)	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	09/15/16	06/05/17	100%
4	Ardmore ES	FY/20	County Funded	\$500,000	Systemic Upgrades: HVAC	Boiler Replacement	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/21	02/28/22	95%
4	Ardmore ES	FY/21	County Funded	\$250,000	Code Corrections	Remove Underground Storage Tanks	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	07/15/20	09/01/21	20%
4	Ardmore ES	FY/22	County Funded	\$35,000	Building Repairs: Major/Emergency	Bathroom Partition Replacement	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/22	08/12/22	0%



**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
7	Arrowhead ES	FY/15	County Funded	\$45,000	Code Corrections	WSSC Grease Trap Corrections	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/15/15	08/20/21	97%
7	Arrowhead ES	FY/18	State & County Funded	\$1,916,000	Systemic Upgrades: HVAC	HVAC - Replacing 25 - 1966 heating only unit ventilators with heating and cooling unit ventilators, three (3) 1978 air handling units, one (1) 1966 air handling unit, and removing window air conditioning units	Substantially Complete	<a href="mailto:kmuse@pgcps.org">kmuse@pgcps.org</a>	06/01/20	12/31/21	97%
7	Arrowhead ES	FY/19	County Funded	\$225,000	Systemic Upgrades: Electrical	Switchgear Replacement - Remove and replace antiquated (1966) switchgear and panelboards. Including 1500A Switchboard, C.T. cabinet, 1200A Main Distribution Panel, two (2) 400A Disconnects, 225 Disconnect, 100A Disconnect, 225kVA transformer, 225A Panelboard; 225A Panelboard, 125A Panelboard , and 30A Panelboard, etc.	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/20/21	08/19/22	5%
7	Arrowhead ES	FY/19	County Funded	\$350,000	Exterior Door/Window Upgrades	Exterior Door Replacement. Remove and replace (44) 3'-0"x7'-0", (10) 3'-0"x7'x2", (2) 2'-6"x7'-2", and (2) 2'-4"x7'-0" exterior doors, including all associated hardware and frames. Lintels are being replaced as needed.	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/15/20	08/24/20	100%
7	Arrowhead ES	FY/20	County Funded	\$600,000	Systemic Upgrades: HVAC	HVAC Upgrade - (2) Boilers and Controls	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/20/22	08/22/22	0%
7	Arrowhead ES		County Funded		Abatement	Floor tile - 12 classrooms	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	02/01/19	05/15/21	100%
8	Avalon ES	FY/10	State & County Funded	\$18,962,000	New Schools & Modernizations	Replacement Project	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	11/25/11	08/15/14	96%
9	Baden ES	FY/14	State & County Funded	\$1,144,450	Systemic Upgrades: HVAC	Air Conditioning Initiative (ACI) - The request is to install a central air conditioning in the 1967 school building.	Substantially Complete	<a href="mailto:william5.smith@pgcps.org">william5.smith@pgcps.org</a>	06/14/17	09/29/17	99%
9	Baden ES	FY/17	State & County Funded	\$129,000	Exterior Door/Window Upgrades	Exterior Doors Replacement	Substantially Complete	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>		03/01/19	98%
9	Baden ES	FY/20	County Funded	\$86,000	Other	Grease Trap Upgrade	Scope Development	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/22/22	0%
9	Baden ES	FY/22	County Funded	\$54,325	Building Repairs: Minor	Interior Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	08/02/21	09/08/21	100%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
5	Barack Obama ES	FY/19	County Funded	\$136,219	Security Upgrades	Provide and install the following: 1. (58) Forty-nine IP Network Cameras (15- Outside, 43- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	09/09/19	10/07/19	100%
8	Barnaby Manor ES	FY/15	County Funded	\$33,000	Kitchen & Food Services	Steam Kettle and Electric Breaker Panel Replacement Project - This project is to replace the existing steam jacketed kettles and kitchen electric breaker panels. Supply and install a two compartment steamer at this school	Final Completion (Closeout Approval Requested)	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/15	12/02/15	99%
8	Barnaby Manor ES	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	96%
8	Barnaby Manor ES	FY/20	State-ASP Funded	\$134,000	Systemic Upgrades: Electrical	Generator - New 30kW Diesel Generator Installation	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/02/21	11/26/21	100%
8	Barnaby Manor ES	FY/22	County Funded	\$0	Systemic Upgrades: HVAC	MPR AHU Replacement	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/20/22	08/19/22	0%
4	Beacon Heights ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	08/20/21	97%
4	Beacon Heights ES	FY/17	State & County Funded	\$4,473,000	Systemic Upgrades: HVAC	AHUs, Condensate Piping, Metal Pan Ceiling & Univents Replacement	Substantially Complete	<a href="mailto:sean.nickols@pgcps.org">sean.nickols@pgcps.org</a>	06/17/19	08/21/19	95%
4	Beacon Heights ES	FY/19	County Funded	\$90,000	Parking Lots	Repave all asphalt surfaces	Final Completion (Closeout Approval Requested)	<a href="mailto:orlando.whittington@pgcps.org">orlando.whittington@pgcps.org</a>	06/24/19	08/30/19	100%
4	Beacon Heights ES	FY/20	County Funded	\$150,000	Abatement	Asbestos Flooring	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	07/02/20	08/31/20	100%
4	Beacon Heights ES	FY/20	State-ASP Funded	\$134,000	Systemic Upgrades: Electrical	Generator - New 30kW Diesel Generator Installation	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/23/21	11/26/21	100%



Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
 February 1, 2022

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
4	Beacon Heights ES	FY/22	County Funded	\$29,000	Building Repairs: Minor	Interior Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/21	08/30/21	100%
4	Beacon Heights ES	FY/22	County Funded	\$100,000	Playgrounds	Playground K-2 and 3-6	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/20/22	08/19/22	0%
1	Beltsville Academy	FY/13	State & County Funded	\$2,000,000	Exterior Door/Window Upgrades	Window Wall Tech-Fab and Window Replacement.	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/05/14	08/06/14	100%
1	Beltsville Academy	FY/15	County Funded	\$33,000	Kitchen & Food Services	Steam Kettle and Electric Breaker Panel Replacement Project - This project is to replace the existing steam jacketed kettles and kitchen electric breaker panels. Supply and install a two compartment steamer at this school.	Final Completion (Closeout Approval Requested)	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	12/15/15	03/15/16	99%
1	Beltsville Academy	FY/17	State & County Funded	\$2,811,000	Systemic Upgrades: HVAC	Univents & Controls and Window Replacement: 270 windows including tech fab panels will be replaced.	Substantially Complete	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	01/31/19	09/01/19	99%
1	Beltsville Academy	FY/18	State & County Funded	\$2,453,000	Systemic Upgrades: Misc	Roof Replacement - replace the entire 84,169 sf - 1991 built-up roof and 173 sf 1991 metal roof, including soffit and fascia at the music wing.	Substantially Complete	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/20/19	09/01/19	99%
1	Beltsville Academy	FY/18	County Funded	\$400,000	Kitchen & Food Services	Remove dishwasher, hood & tables. Eliminate closet in dish room and extend the dish room out to kitchen. Remove dish window and close opening. Remove existing walk-in refrigerator. Replace kitchen exhaust system. Supply and install walk-in refrigerator.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/08/20	08/24/20	96%
1	Beltsville Academy	FY/19	County Funded	\$34,855	Building Repairs: Minor	Bathroom Partitions	In Construction	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/21	08/27/21	50%
1	Beltsville Academy	FY/21	County Funded	\$300,000	Systemic Upgrades: Life-Safety	Fire Alarm Replacement	Design	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	03/14/22	06/10/22	
1	Beltsville Academy	FY/21	County Funded	\$25,391	Building Repairs: Major/Emergency	Gym Reno - Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	03/01/21	03/12/21	100%
1	Beltsville Academy	FY/21	County Funded	\$87,214	Building Repairs: Major/Emergency	Gym Reno - Bleachers	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	05/17/21	06/11/21	100%



Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
 February 1, 2022

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
1	Beltsville Academy	FY/21	County Funded	\$56,937	Playgrounds	Playground - PreK	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	11/27/20	05/28/21	100%
1	Beltsville Academy	FY/21	County Funded	\$116,987	Building Repairs: Minor	Gym Reno - Flooring	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	04/05/21	06/11/21	100%
7	Benjamin Foulois K8	FY/19	County Funded	\$28,925	Building Repairs: Minor	Bathroom Partitions	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	04/05/21	05/04/21	100%
7	Benjamin Foulois K8	FY/19	County Funded	\$68,760	Code Corrections	Buried Fuel Tank Removal	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/30/21	08/30/21	20%
4	Benjamin Stoddert MS	FY/18	County Funded	\$104,000	Building Repairs: Minor	Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	07/09/18	08/15/18	100%
4	Benjamin Stoddert MS	FY/19	County Funded	\$158,388	Building Repairs: Minor	Gym Reno - Flooring	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/21/21	01/31/22	100%
4	Benjamin Stoddert MS	FY/19	County Funded	\$25,664	Building Repairs: Minor	Gym Reno - Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/07/21	06/18/21	100%
4	Benjamin Stoddert MS	FY/19	County Funded	\$60,813	Building Repairs: Minor	Gym Reno - Bleachers	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	08/23/21	01/14/22	100%
4	Benjamin Stoddert MS	FY/19	County Funded	\$34,855	Building Repairs: Minor	Bathroom Partitions Upgrade	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/21	08/30/21	100%
4	Benjamin Stoddert MS	FY/20	County Funded	\$291,000	Systemic Upgrades: HVAC	Chiller Replacement, Ice Plant Removal, and Underground Piping Replacement	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/20/22	04/15/22	20%
4	Benjamin Stoddert MS	FY/22	County Funded	\$95,000	ADA Upgrades	Lift Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/30/22	08/12/22	0%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
5	Benjamin Tasker MS	FY/15	County Funded	\$60,000	Systemic Upgrades: Life-Safety	Code Corrections Fire Hydrant Project - This project consists of the replacement of the existing Fire Alarm System to meet current County, State and Federal building codes	Design Procurement	<a href="mailto:capital.programs@pgcps.org">capital.programs@pgcps.org</a>	06/19/17	09/30/17	0%
5	Benjamin Tasker MS	FY/17	State & County Funded	\$1,150,000	Systemic Upgrades: HVAC	Piping Replacement & Insulation: includes removal and replacement of all existing piping, steam traps and hangers on the dual distribution system. This will be Phase 1, which will consist of half of the school.	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	06/20/19	01/31/20	98%
5	Benjamin Tasker MS	FY/19	County Funded	\$216,524	Security Upgrades	Provide and install the following: 1. (98) Ninety-eight IP Network Cameras (24- Outside, 74- Inside) 2. 160TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC with a 22" Monit	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	06/17/19	08/16/19	100%
5	Benjamin Tasker MS	FY/19	County Funded	\$26,750	Athletic Improvements	Gym Reno Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/24/19	09/03/19	100%
5	Benjamin Tasker MS	FY/19	County Funded	\$103,998	Athletic Improvements	Gym Reno flooring replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/24/19	09/03/19	100%
5	Benjamin Tasker MS	FY/19	County Funded	\$105,000	Athletic Improvements	Gym Reno bleacher replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/24/19	09/03/19	100%
5	Benjamin Tasker MS	FY/20	County Funded	\$120,500	Other	Grease Trap Upgrade	Contractor Procurement		06/30/22	08/12/22	0%
5	Benjamin Tasker MS	FY/22	County Funded	\$300,000	Building Repairs: Major/Emergency	Corridor and Locker Room Locker Replacement	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/22	08/12/22	0%
5	Benjamin Tasker MS	FY/22	County Funded	\$50,000	Building Repairs: Minor	Dance Floor Replacement	Scope Development	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/12/22	0%
2	Berwyn Heights ES	FY/19	County Funded	\$107,444	Security Upgrades	Provide and install the following: 1. (41) Forty-nine IP Network Cameras (15- Outside, 26- Inside) 2. 90TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	07/08/19	11/30/19	100%
2	Berwyn Heights ES	FY/20	County Funded	\$2,000,000	Renovations: Misc	A phased limited renovation (Staged Renovation) of the facility.	Planning	<a href="mailto:john2.wooden@pgcps.org">john2.wooden@pgcps.org</a>			



Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
2	Berwyn Heights ES	FY/21	State-ASP Funded	\$80,000	Code Corrections	Public Address System Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/02/21	08/13/21	100%
4	Bladensburg ES	FY/16	County Funded	\$50,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is to be performed within the kitchen renovation project that is unable to be performed due to contractor's non-performance.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	08/28/18	09/14/18	97%
4	Bladensburg ES	FY/16	County Funded	\$550,000	Kitchen & Food Services	Kitchen Renovation - This project includes the disconnection, removal, and dispose of the kitchen breaker panel (see note below), dishwasher, tables, dishwasher hood, booster heater, dish window, serving line, dish room wall, existing kitchen exhaust hood	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	04/16/18	08/23/19	96%
4	Bladensburg ES	FY/19	County Funded	\$119,820	Security Upgrades	Provide and install the following: 1. (49) Forty-nine IP Network Cameras (17- Outside, 32- Inside) 2. 90TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC wit	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	06/03/19	07/19/19	100%
4	Bladensburg ES	FY/22	County Funded	\$3,305,513	Systemic Upgrades: HVAC	HVAC and Total Roof	Scope Development	<a href="mailto:capital.programs@pgcps.org">capital.programs@pgcps.org</a>			0%
4	Bladensburg HS	FY/15	County Funded	\$4,140,000	Renovations: Career Academy	Secondary School Reform (SSR) - Renovations for the academies of Consumer Services Hospitality & Tourism and Health & Biosciences	Substantially Complete	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	04/06/20	03/26/21	98%
4	Bladensburg HS	FY/15	County Funded	\$3,026,845	Systemic Upgrades: HVAC	HVAC Replacement Phase 2 (chiller)	Substantially Complete	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	07/01/18	04/15/19	98%
4	Bladensburg HS	FY/20	County Funded	\$41,407	Abatement	Floor Tile Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/29/20	07/15/20	100%
4	Bladensburg HS	FY/20	County Funded	\$2,300,000	Athletic Improvements	New Turf, Lighting and Running Track	Planning	<a href="mailto:william5.smith@pgcps.org">william5.smith@pgcps.org</a>			
4	Bonnie F. Johns Media Center	FY/18	County Funded	\$99,223	Parking Lots	Parking Lot - Phase II	Final Completion (Closeout Approval Requested)	<a href="mailto:orlando.whittington@pgcps.org">orlando.whittington@pgcps.org</a>	05/29/18	08/21/18	100%
4	Bonnie F. Johns Media Center	FY/19	County Funded	\$56,091	Code Corrections	Buried Fuel Tank Removal	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/30/21	08/30/21	20%



Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
4	Bonnie F. Johns Media Center	FY/21	County Funded	\$255,616	Security Upgrades	SANS server to for sixty-five IP camera systems located throughout the county.	In Construction	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	03/15/21	04/30/21	
4	Bonnie F. Johns Media Center	FY/22	County Funded	\$130,000	Code Corrections	Fire Alarm Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/27/22	08/19/22	0%
5	Bowie HS	FY/15	County Funded	\$135,000	ADA Upgrades	Misc. ADA Improvements	Substantially Complete	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>	06/24/15	08/15/16	98%
5	Bowie HS	FY/15	State & County Funded	\$395,000	Renovations: Career Academy	Secondary School Reform (SSR) - Renovations for the academic academies of Environmental Science and Greenhouse Addition	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/19/18	10/31/18	100%
5	Bowie HS	FY/17	State & County Funded	\$2,556,000	Abatement	Fireproofing for Air Conditioning Piping Replacement: includes the removal of asbestos containing encapsulated sprayed applied fireproofing, pipe insulation and associated mudded fittings.	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/27/18	09/03/18	100%
5	Bowie HS	FY/20	County Funded	\$113,423	Athletic Improvements	Bleacher Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	02/29/20	03/13/20	100%
5	Bowie HS	FY/20	County Funded	\$15,747	Parking Lots	Running Track Entrance	Substantially Complete	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	10/14/21	11/01/21	100%
5	Bowie HS	FY/20	County Funded	\$16,000	Parking Lots	Track Entrance Paving	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/21/21	08/13/21	100%
5	Bowie HS	FY/20	County Funded	\$161,000	Other	Grease Trap Upgrade	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/12/22	0%
5	Bowie HS	FY/21	County Funded	\$122,893	Athletic Improvements	Track - Exterior Running Track Refurbishment	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/12/21	08/16/21	100%
5	Bowie HS	FY/21	State-ASP Funded	\$85,000	Code Corrections	Public Address System Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/02/21	08/13/21	100%
5	Bowie HS Annex	FY/16	State & County Funded	\$25,865,000	New Schools & Modernizations	Limited Renovation - Limited renovation and improvements to the existing special education program. Includes five major systemic projects in addition to selected educational program enhancements and systemic renovations.	In Construction	<a href="mailto:hiwot.haileselassie@pgcps.org">hiwot.haileselassie@pgcps.org</a>	12/19/19	02/15/22	89%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
5	Bowie HS Annex	FY/18	County Funded	\$450,000	Kitchen & Food Services	Replace kitchen exhaust system. Create opening in exterior wall for combination walk-in refrigerator and freezer. Provide and install one double convection oven, one two compartment steamer.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/16/19	08/16/19	97%
5	Bowie HS Annex	FY/22	County Funded	\$80,000	ADA Upgrades	Lift Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/30/22	08/12/22	0%
7	Bradbury Heights ES	FY/17	State & County Funded	\$1,719,000	Systemic Upgrades: Misc	Roof Replacement: includes replacing 50,025 sq. ft. of roof.	Substantially Complete	<a href="mailto:william5.smith@pgcps.org">william5.smith@pgcps.org</a>	07/09/18	10/05/18	99%
7	Bradbury Heights ES	FY/19	County Funded	\$19,640	Building Repairs: Minor	Bathroom Partitions	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	04/05/21	05/03/21	100%
7	Bradbury Heights ES	FY/22	County Funded	\$127,000	Playgrounds	Playground PreK, K-2, 3-6	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/20/22	08/19/22	0%
7	Bradbury Heights ES	FY/22	State-ASP Funded	\$97,000	Building Repairs: Minor	Public Address System Replacement	Scope Development	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/19/22	0%
9	Brandywine ES	FY/18	County Funded	\$175,000	Systemic Upgrades: Life-Safety	Fire Alarm System Replacement for entire 58,155 SF building	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	10/26/20	02/15/21	100%
9	Brandywine ES	FY/19	County Funded	\$225,000	Systemic Upgrades: Electrical	Switchgear Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/29/20	08/17/20	100%
9	Brandywine ES	FY/20	County Funded	\$90,000	Other	Grease Trap Upgrade	Scope Development	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/22/22	0%
9	Brandywine ES	FY/22	County Funded	\$68,156	Building Repairs: Minor	Interior Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/21	08/31/21	100%
1	Buck Lodge MS	FY/15	County Funded	\$45,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/15	10/01/15	97%
1	Buck Lodge MS	FY/16	State & County Funded	\$2,186,000	Systemic Upgrades: HVAC	Unit Ventilator and Exhaust Fans Replacement	Substantially Complete	<a href="mailto:sean.nickols@pgcps.org">sean.nickols@pgcps.org</a>	06/19/18	08/31/18	95%

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
1	Buck Lodge MS	FY/19	County Funded	\$198,700	Security Upgrades	Provide and install the following: 1. (87) Eighty-seven IP Network Cameras (23- Outside, 64- Inside) 2. 130TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	06/03/19	07/15/19	100%
1	Buck Lodge MS	FY/22	County Funded	\$109,956	Building Repairs: Minor	Interior Painting	Scope Development	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/27/22	09/02/22	
5	C. Elizabeth Reig Special Center	FY/14	State & County Funded	\$1,219,000	Systemic Upgrades: Misc	Roof Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	08/08/15	06/15/16	98%
5	C. Elizabeth Reig Special Center	FY/16	State & County Funded	\$8,752,876	New Schools & Modernizations	Limited Renovation - Limited renovation and improvements to the existing special education program. Includes five major systemic projects in addition to selected educational program enhancements and systemic renovations.	Substantially Complete	<a href="mailto:hiwot.haileselassie@pgcps.org">hiwot.haileselassie@pgcps.org</a>	12/19/19	07/14/21	95%
5	C. Elizabeth Reig Special Center	FY/20	County Funded	\$80,000	Other	Grease Trap Upgrade	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/12/22	0%
1	Calverton ES	FY/11	County Funded		Building Repairs: Major/Emergency	Wall Panel Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:sean.nickols@pgcps.org">sean.nickols@pgcps.org</a>	11/01/12	12/08/17	100%
1	Calverton ES	FY/12	County Funded	\$500,000	Kitchen & Food Services	Kitchen Renovation - Expand kitchen to allow installation of one additional serving line, walk-in freezer and walk-in refrigerator. Replace kitchen exhaust system. Install elevator to deliver food to the second floor.	Substantially Complete	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/19/17	08/01/17	99%
1	Calverton ES	FY/19	County Funded	\$57,485	Code Corrections	Buried Fuel Tank Removal	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/30/21	08/30/21	20%
1	Calverton ES	FY/20	County Funded	\$150,000	Abatement	Asbestos Flooring	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	07/06/20	08/31/20	100%
1	Calverton ES	FY/20	County Funded	\$56,500	Building Repairs: Major/Emergency	Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	07/13/20	10/23/20	100%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
6	Capitol Heights ES	FY/20	County Funded	\$45,421	Playgrounds	Playground 3-6	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	07/20/20	08/20/20	100%
6	Capitol Heights ES	FY/21	County Funded	\$175,000	Parking Lots	Parking Lot Refurbishment	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/28/21	08/13/21	100%
6	Capitol Heights ES	FY/21	County Funded	\$96,593	ADA Upgrades	ADA Bathroom Upgrade	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/01/21	12/21/21	100%
6	Carmody Hills ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	01/27/17	97%
6	Carmody Hills ES	FY/20	County Funded	\$205,981	Systemic Upgrades: HVAC	Chiller Replacement	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/13/22	08/12/22	
6	Carmody Hills ES	FY/21	County Funded	\$80,000	Systemic Upgrades: Electrical	Public Address System Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	02/08/21	08/16/21	100%
6	Carmody Hills ES	FY/21	County Funded	\$200,000	Security Upgrades	New IP camera system	Design	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>			
6	Carmody Hills ES	FY/22	County Funded	\$90,000	Playgrounds	Playground K-2, 3-6	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/20/22	08/19/22	0%
3	Carole Highlands ES	FY/20	County Funded	\$114,527	Security Upgrades	Provide and install the following: 1. (43) Forty-nine IP Network Cameras (19- Outside, 24- Inside) 2. 90TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	08/03/20	08/31/20	100%
3	Carole Highlands ES	FY/22	State-ASP Funded	\$89,000	Building Repairs: Minor	Public Address System Replacement	Scope Development	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/19/22	0%
2	Carrollton ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	08/12/16	97%
2	Carrollton ES	FY/18	County Funded	\$175,000	Systemic Upgrades: Life-Safety	Fire Alarm System Replacement for entire 45,842 SF building	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/07/20	03/12/21	100%

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
2	Carrollton ES	FY/20	State-ASP Funded	\$134,000	Systemic Upgrades: Electrical	Generator - New 30kW Diesel Generator Installation	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/23/21	11/26/21	100%
2	Carrollton ES	FY/21	County Funded	\$95,000	Playgrounds	Playground - PreK, K-2, 3-6	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	11/27/20	05/28/21	100%
1	Catherine T. Reed ES	FY/15	County Funded	\$45,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/15	08/19/15	97%
1	Catherine T. Reed ES	FY/18	County Funded	\$179,335	Playgrounds	Playground	Contractor Procurement	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/20/22	08/19/22	0%
1	Catherine T. Reed ES	FY/19	County Funded	\$25,000	Kitchen & Food Services	Remove and Replace (1) New Serving Line	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	10/01/20	02/26/21	95%
6	Central HS	FY/16	State & County Funded	\$1,513,000	Renovations: Career Academy	Secondary School Reform (SSR) - Renovations for the academy of Graphic Arts, Media & Communications.	Substantially Complete	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	06/15/18	11/02/18	98%
6	Central HS	FY/18	State & County Funded	\$20,218,000	Systemic Upgrades: HVAC	Replace the entire 1982 heating and ventilating system with a complete heating, ventilating and air conditioning system, including boilers, chiller, rooftop units, air handling units, terminal units, piping, and controls.	Substantially Complete	<a href="mailto:anoop.gupta@pgcps.org">anoop.gupta@pgcps.org</a>	03/18/20	07/30/21	97%
6	Central HS	FY/19	County Funded	\$81,910	Building Repairs: Minor	Playground - PreK	Contractor Procurement	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/21	07/30/21	
6	Central HS	FY/19	County Funded	\$81,910	Playgrounds	Playground - PreK	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/21	08/30/21	100%
6	Central HS	FY/21	County Funded	\$53,691	Other	Remove Underground Storage Tank	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	03/25/21	05/28/21	100%
6	Central HS	FY/21	County Funded	\$24,659	Building Repairs: Major/Emergency	Gym Reno - Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	05/26/21	06/11/21	100%

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
6	Central HS	FY/21	County Funded	\$128,174	Building Repairs: Major/Emergency	Gym Reno - Bleachers	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/30/21	07/15/21	100%
6	Central HS	FY/21	County Funded	\$279,867	Building Repairs: Minor	Corridor Locker Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	03/01/21	07/30/21	100%
6	Central HS	FY/21	County Funded	\$21,899	Building Repairs: Minor	Gym Reno - Flooring	In Construction	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/14/21		50%
6	Central HS	FY/21	County Funded	\$34,750	Building Repairs: Minor	Bathroom Partitions	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/21	08/27/21	100%
6	Central HS	FY/21	County Funded	\$66,986	Building Repairs: Minor	Stage Flooring	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	12/06/21	12/20/21	100%
6	Central HS	FY/22	County Funded	\$208,115	Building Repairs: Minor	Tennis Court	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/30/22	08/22/22	0%
6	Central HS	FY/22	County Funded	\$209,610	Building Repairs: Major/Emergency	Auditorium Seating	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/27/22	08/19/22	0%
3	Cesar Chavez ES	FY/17	County Funded	\$180,159	Systemic Upgrades: HVAC	8 Gas RTUs	Final Completion (Closeout Approval Requested)	<a href="mailto:michael.kenney@pgcps.org">michael.kenney@pgcps.org</a>	01/05/18	04/13/18	100%
3	Cesar Chavez ES	FY/19	County Funded	\$200,000	Code Corrections	Remove Underground Storage Tanks	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	07/30/20	09/01/20	100%
3	Cesar Chavez ES	FY/20	County Funded	\$50,000	Parking Lots	Play Court Refurbishment Project	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/15/20	08/17/20	100%
3	Cesar Chavez ES	FY/21	County Funded	\$200,000	Security Upgrades	New IP camera system	Design	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>			

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
 February 1, 2022

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
5	Chapel Forge ECC	FY/11	County Funded	\$550,000	Parking Lots	Parking lot expansion	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	05/01/15	09/18/15	100%
5	Chapel Forge ECC	FY/20	County Funded	\$224,000	Systemic Upgrades: Life-Safety	Fire Alarm System Replacement for entire 50,373 SF building	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/17/21	12/17/21	100%
5	Chapel Forge ECC	FY/20	County Funded	\$150,000	Abatement	Asbestos Flooring	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	07/02/20	08/31/20	100%
5	Chapel Forge ECC	FY/20	County Funded	\$122,000	Other	Grease Trap Upgrade	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/12/22	0%
2	Charles Carroll MS	FY/18	County Funded	\$93,151	Athletic Improvements	Emergency Gym Floor	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/26/18	08/02/18	100%
2	Charles Carroll MS	FY/19	County Funded	\$50,000	Kitchen & Food Services	Remove and Replace (2) New Serving Lines	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	10/01/20	02/26/21	95%
2	Charles Carroll MS	FY/21	County Funded	\$350,000	ADA Upgrades	Elevator Modernization	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/13/21	02/25/22	90%
4	Charles Herbert Flowers HS	FY/15	County Funded	\$199,000	Renovations: Career Academy	Secondary School Reform (SSR) - Renovations for the academies of Science & Technology and Engineering & Science	Substantially Complete	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>	06/15/17	08/10/17	98%
4	Charles Herbert Flowers HS	FY/16	County Funded	\$38,000	Renovations: Career Academy	Secondary School Reform (SSR) - Renovations for the academy of Business and Finance.	Substantially Complete	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>	06/15/17	08/10/17	98%
4	Charles Herbert Flowers HS	FY/19	County Funded	\$439,153	Security Upgrades	Provide and install the following: 1. (214) Two Hundred and Fourteen IP Network Cameras (38-Outside, 176- Inside) 2. (2) 160TB Storage Servers RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	01/01/20	04/01/20	100%
4	Charles Herbert Flowers HS	FY/19	County Funded	\$75,000	Kitchen & Food Services	Remove and Replace (3) New Serving Lines	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	10/01/20	02/26/21	95%
4	Charles Herbert Flowers HS	FY/20	County Funded	\$78,000	Building Repairs: Major/Emergency	Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/20	08/31/20	100%



Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
4	Charles Herbert Flowers HS	FY/20	County Funded	\$90,850	Building Repairs: Minor	Roofing Project	Final Completion (Closeout Approval Requested)	<a href="mailto:orlando.whittington@pgcps.org">orlando.whittington@pgcps.org</a>	06/30/21	08/30/21	100%
4	Charles Herbert Flowers HS	FY/21	State-ASP Funded	\$190,000	Athletic Improvements	Tennis Court Refurbishment - 4 Courts	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/05/21	08/13/21	100%
4	Charles Herbert Flowers HS	FY/21	State & County Funded	\$11,168,241	Systemic Upgrades: HVAC	Partial funding to replace the 1999 HVAC system.	Design Procurement	<a href="mailto:pg_doronda.bailey@pgcps.org">pg_doronda.bailey@pgcps.org</a>	06/27/22	12/15/23	0%
4	Charles Herbert Flowers HS		County Funded		Building Repairs: Minor	MII - Dance Studio Floor Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	07/27/13	07/27/13	100%
1	Cherokee Lane ES	FY/20	State & County Funded	\$64,375,255	New Schools & Modernizations	Replacement facility to be co-located on Buck Lodge MS site. Expansion from 400 to 800 seats to relieve over enrollment in the Adelphi Area.	In Construction	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	08/03/20	04/15/22	60%
1	Cherokee Lane ES	FY/20	County Funded	\$175,000	Systemic Upgrades: Life-Safety	Fire Alarm System Replacement for entire 44,319 SF building	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/05/20	03/12/21	100%
3	Chillum ES	FY/15	County Funded		Abatement	Floor Tile - Pre-K	Final Completion (Closeout Approval Requested)	<a href="mailto:don.howerton@pgcps.org">don.howerton@pgcps.org</a>	07/14/14	07/18/14	100%
3	Chillum ES	FY/17	State & County Funded	\$1,917,000	Systemic Upgrades: HVAC	Roof Top Units and Air Handling Units Replacement: includes replacing 2 Air Handling Units with DX cooling with high efficiency HVAC units.	Final Completion (Closeout Approval Requested)	<a href="mailto:ricardo.garcia@pgcps.org">ricardo.garcia@pgcps.org</a>	06/10/20	06/12/20	99%
3	Chillum ES	FY/19	County Funded	\$225,000	Systemic Upgrades: Electrical	Switchgear Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/25/21	06/28/21	100%
3	Chillum ES	FY/20	State & County Funded	\$2,558,000	Renovations: Pod Conversions	Convert existing open space pods into conventional classrooms.	Design	<a href="mailto:ricardo.garcia@pgcps.org">ricardo.garcia@pgcps.org</a>	06/01/22	09/01/23	0%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
3	Chillum ES	FY/20	County Funded	\$54,250	Building Repairs: Major/Emergency	Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	07/13/20	08/31/20	100%
3	Chillum ES	FY/21	County Funded	\$200,000	Security Upgrades	New IP camera system	Design	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>			
3	Chillum ES	FY/22	County Funded	\$70,000	Other	Buried Fuel Tank Removal	Scope Development	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/20/22	08/19/22	0%
9	Clinton Grove ES	FY/20	County Funded	\$700,000	Systemic Upgrades: HVAC	Chiller & RTU Replacement	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/15/21	12/10/21	99%
9	Clinton Grove ES	FY/22	County Funded	\$62,546	Building Repairs: Minor	Interior Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	08/02/21	09/30/21	100%
4	Columbia Park ES	FY/14	State & County Funded	\$800,000	Systemic Upgrades: HVAC	Condensate Piping Infrastructure Replacement	Substantially Complete	<a href="mailto:kmuse@pgcps.org">kmuse@pgcps.org</a>	06/14/19	01/31/22	98%
4	Columbia Park ES	FY/17	State & County Funded	\$592,000	Systemic Upgrades: HVAC	Univent Replacement: Along with steam heat unit ventilators conversion.	Substantially Complete	<a href="mailto:kmuse@pgcps.org">kmuse@pgcps.org</a>	06/14/19	01/31/22	98%
4	Columbia Park ES	FY/20	County Funded	\$225,000	Systemic Upgrades: Electrical	Switchgear Replacement	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/13/21	08/19/22	5%
4	Columbia Park ES	FY/20	County Funded	\$98,700	Building Repairs: Major/Emergency	Modular Roof Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/21	08/27/21	100%
4	Columbia Park ES	FY/22	County Funded	\$35,000	Building Repairs: Major/Emergency	Bathroom Partition Replacement	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/22	08/12/22	0%
6	Concord ES	FY/21	County Funded	\$200,000	Security Upgrades	New IP camera system	Design	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>			
3	Cool Spring ES	FY/21	County Funded	\$65,928	Playgrounds	Playground	Contractor Procurement	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/20/22	08/19/22	0%
4	Cooper Lane ES	FY/15	County Funded	\$300,000	Parking Lots	Major Repairs Driveways, Parking Lots & Entrance Project	Design	<a href="mailto:capital.programs@pgcps.org">capital.programs@pgcps.org</a>	06/19/18	09/30/18	0%
4	Cooper Lane ES	FY/22	County Funded	\$99,900	Other	HSFF - Lead Remediation - Equipment and Fixtures	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/20/22	08/22/22	0%
6	Cora L. Rice ES	FY/20	County Funded	\$2,000,000	Systemic Upgrades: HVAC	HVAC Controls Upgrade	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/21	03/31/22	90%
6	Cora L. Rice ES	FY/21	County Funded	\$828,043	Systemic Upgrades: HVAC	Chillers and Cooling Tower Replacement	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/20/22	08/12/22	
9	Croom HS - RICA	FY/20	County Funded	\$2,160,000	Systemic Upgrades: HVAC	HVAC Modernization	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/05/21	12/30/21	15%

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	Crossland HS	FY/12	State & County Funded	\$2,805,000	Renovations: Pod Conversions	Pod Conversion	Substantially Complete	<a href="mailto:capital.programs@pgcps.org">capital.programs@pgcps.org</a>	09/08/13	08/15/14	97%
8	Crossland HS	FY/13	State & County Funded	\$2,000,000	Systemic Upgrades: HVAC	Air Handling Unit	Final Completion (Closeout Approval Requested)	<a href="mailto:nadine.belizaire@pgcps.org">nadine.belizaire@pgcps.org</a>	03/02/15	10/16/15	100%
8	Crossland HS	FY/15	County Funded	\$500,000	Athletic Improvements	Major Repairs Running Track Project - Drainage and Base Issues	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/19/17	09/29/17	100%
8	Crossland HS	FY/16	County Funded	\$27,553	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Final Completion (Closeout Approval Requested)	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	07/17/19	08/16/19	99%
8	Crossland HS	FY/18	County Funded	\$72,397	Playgrounds	PreK Playground	Contractor Procurement	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/20/22	08/22/22	0%
8	Crossland HS	FY/19	County Funded	\$75,000	Kitchen & Food Services	Remove and Replace (3) New Serving Lines	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	10/01/20	02/26/21	95%
8	Crossland HS	FY/20	County-VLT Funded	\$300,000	Abatement	Asbestos Abatement	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	07/06/20	08/24/20	100%
8	Crossland HS	FY/22	County Funded	\$420,000	ADA Upgrades	Elevator Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/30/22	08/12/22	0%
1	Deerfield Run ES	FY/15	County Funded	\$45,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/15	08/19/15	97%
1	Deerfield Run ES	FY/19	County Funded	\$250,000	Parking Lots	Parking Lot, Play Court Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/29/20	09/18/20	100%
7	District Heights ES	FY/15	County Funded	\$400,000	Kitchen & Food Services	Replace Exhaust System & Walk-in Refrigerator and Add Walk-in Freezer and Combination Oven.	Substantially Complete	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/27/18	09/01/18	99%
7	District Heights ES	FY/16	County Funded	\$36,735	Abatement	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	08/09/16	97%



**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
7	District Heights ES	FY/16	County Funded	\$125,000	Kitchen & Food Services	Kitchen Renovation - This project includes the disconnection, removal, and disposal of the dishwasher, dishwasher hood, dishwasher tables, booster heater and create opening in wall to allow access to new walk-in freezer.	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	09/20/17	10/31/17	100%
7	District Heights ES	FY/16	State & County Funded	\$651,000	Systemic Upgrades: HVAC	Chiller Replacement - The scope of this project will be to replace two 65 ton air cooled chillers and 3 rooftop units (the two 7 ton RTUs will be replaced by Building Services).	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/14/17	07/10/17	100%
7	District Heights ES	FY/17	State & County Funded	\$255,000	Systemic Upgrades: HVAC	Roof Top Units (RTUs) Replacement: includes replacing 2 existing roof mount units with high efficiency HVAC units with variable speed frequency drives.	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	05/01/17	07/10/17	99%
7	District Heights ES	FY/18	County Funded	\$2,442,999	Building Repairs: Major/Emergency	Limited Renovations (Interior Architectural) Phase I	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	04/08/19	09/03/19	100%
7	District Heights ES	FY/18	County Funded	\$1,819,369	Building Repairs: Major/Emergency	Modular Classrooms & Asbestos Remediation Phase II	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	03/18/19	09/03/19	100%
7	District Heights ES	FY/19	County Funded	\$2,991,451	Systemic Upgrades: HVAC	AC Upgrades Phase I	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	04/08/19	09/03/19	100%
4	Dodge Park ES	FY/18	County Funded	\$48,000	Building Repairs: Minor	Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/25/18	08/21/18	100%
4	Dodge Park ES	FY/20	State-ASP Funded	\$134,000	Systemic Upgrades: Electrical	Generator - New 30kW Diesel Generator Installation	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/02/21	11/26/21	100%
4	Dodge Park ES	FY/21	State-ASP Funded	\$55,000	Code Corrections	Public Address System Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/21/21	08/13/21	100%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
2	Dora Kennedy French Immersion	FY/22	County Funded	\$14,500	Building Repairs: Minor	Minor Roof Project	Final Completion (Closeout Approval Requested)	<a href="mailto:orlando.whittington@pgcps.org">orlando.whittington@pgcps.org</a>	08/16/21	08/30/21	100%
7	Drew Freeman MS	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	08/10/16	97%
7	Drew Freeman MS	FY/16	State & County Funded	\$2,783,000	Systemic Upgrades: HVAC	Unit Ventilator, Exhaust Fans & AHUs Replacement	Substantially Complete	<a href="mailto:sean.nickols@pgcps.org">sean.nickols@pgcps.org</a>	06/19/18	08/31/18	95%
7	Drew Freeman MS	FY/16	State & County Funded	\$5,977,000	Systemic Upgrades: Electrical	Lighting and Wiring Replacement	Substantially Complete	<a href="mailto:sean.nickols@pgcps.org">sean.nickols@pgcps.org</a>	06/19/18	08/31/18	95%
7	Drew Freeman MS	FY/21	County Funded	\$39,800	Other	Buried Fuel Tank Removal	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	03/25/21	07/27/21	100%
1	DuVal HS	FY/14	County Funded	\$821,000	Renovations: Career Academy	Secondary School Reform (SSR) - Renovations for the academies of Consumer Sciences, Hospitality: Tourism, Engineering & Science and Graphics, Arts, Media and Communications (Priority 63).	Substantially Complete	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>	06/15/17	08/22/17	98%
1	DuVal HS	FY/15	State & County Funded	\$1,879,500	Renovations: Career Academy	Secondary School Reform (SSR) - Phase II Renovations for the academies of Aviation & Transportation.	Substantially Complete	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>		10/02/20	98%
1	DuVal HS	FY/17	State & County Funded	\$2,556,000	Exterior Door/Window Upgrades	Window Replacement: total of 655 windows to be replaced. Include demolishing existing window system, removal of all related debris and the installation of heavy commercial grade single hung aluminum windows with double insulated units.	Substantially Complete	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>	06/19/19	08/02/21	98%
1	DuVal HS	FY/17	State & County Funded	\$1,278,000	Systemic Upgrades: HVAC	HVAC System Replacement in Science Wing: includes installing 8 new 3 to 5 ton High Efficiency Roof Top Units with Heating and cooling capabilities.	Substantially Complete	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>	06/18/20	09/11/20	98%
1	DuVal HS	FY/20	County Funded	\$350,000	Building Repairs: Major/Emergency	Locker Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/22/20	08/31/20	100%

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
1	DuVal HS	FY/21	State-ASP Funded	\$150,000	Athletic Improvements	Tennis Court Refurbishment - 2 Courts	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/06/21	10/25/21	100%
1	DuVal HS	FY/21	County Funded	\$46,180	Building Repairs: Minor	Dance Floor Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	02/22/21	03/25/21	100%
1	DuVal HS	FY/22	County Funded	\$218,941	Building Repairs: Minor	Interior Painting	In Construction	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	10/18/21	02/28/22	85%
1	DuVal HS	FY/22	County Funded	\$1,500,000	Systemic Upgrades: HVAC	Main Bldg. - 2 RTUs, Fan Coil, Controls Annex - Cafeteria RTU, 5 RTU	Contractor Procurement	<a href="mailto:pg_bradyschafer@pgcps.org">pg_bradyschafer@pgcps.org</a>	06/30/22	08/12/22	0%
1	Dwight Eisenhower MS	FY/15	County Funded	\$45,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/15	08/18/15	97%
1	Dwight Eisenhower MS	FY/17	State & County Funded	\$384,000	Exterior Door/Window Upgrades	Storefront Replacement: includes demo, abatement and replacement of existing exterior storefront doors and windows with new aluminum system.	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	08/13/18	02/22/19	98%
1	Dwight Eisenhower MS	FY/18	State & County Funded	\$958,000	Systemic Upgrades: HVAC	Chiller & Cooling Tower Replacement: includes equipment serving rear building plus DDC controls	Final Completion (Closeout Approval Requested)	<a href="mailto:ricardo.garcia@pgcps.org">ricardo.garcia@pgcps.org</a>	02/03/20	09/17/20	99%
1	Dwight Eisenhower MS	FY/19	State & County Funded	\$12,063,600	Systemic Upgrades: HVAC	HVAC & Building Envelope / Replace the 1969-1974 central controls system, HVAC piping, all ten (10) AHUs, 45 finned tube radiators, four (4) self-contained unit ventilators, 17 floor mounted fan coil units, two (2) ceiling mounted AHUs, chiller	Design	<a href="mailto:anoop.gupta@pgcps.org">anoop.gupta@pgcps.org</a>	06/07/21	01/07/22	40%
1	Dwight Eisenhower MS	FY/20	County Funded	\$296,584	Security Upgrades	Provide and install the following: 1. (132) One Hundred Thirty-two IP Network Cameras (45- Outside, 87- Inside) 2. 170TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	03/10/20	07/31/20	100%
7	Edgar A. Poe ES	FY/21	County Funded	\$40,000	Building Repairs: Minor	Buried Fuel Tank Removal	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/25/20	07/30/20	100%
3	Edward M. Felegy ES	FY/11	County Funded	\$28,009,420	New Schools & Modernizations	New school	Substantially Complete	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	11/04/13	08/05/14	99%



**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
2	Eleanor Roosevelt HS	FY/15	State & County Funded	\$903,000	Renovations: Pod Conversions	Open Space Pod Conversion Renovations / 1 Pod- (6 classrooms). Project required to remove the temporary partitions and replace them with permanent partitions.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/15/18	09/02/18	97%
2	Eleanor Roosevelt HS	FY/15	County Funded	\$300,000	Parking Lots	Major Repairs Driveways, Parking Lots & Entrance Project	Design	<a href="mailto:capital.programs@pgcps.org">capital.programs@pgcps.org</a>	06/19/17	03/30/19	0%
2	Eleanor Roosevelt HS	FY/15	County Funded	\$102,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/15	08/19/15	97%
2	Eleanor Roosevelt HS	FY/20	County Funded	\$400,000	Code Corrections	Fire Alarm System Replacement	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	01/19/22	08/19/22	5%
2	Eleanor Roosevelt HS	FY/22	County Funded	\$100,000	Building Repairs: Minor	Generator Replacement	Scope Development	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/30/22	08/12/22	0%
6	Ernest Everett Just MS	FY/20	County Funded	\$274,108	Security Upgrades	Provide and install the following: 1. (119) One Hundred Nineteen IP Network Cameras (40- Outside, 79- Inside) 2. 170TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	06/29/20	10/31/20	100%
6	Ernest Everett Just MS	FY/22	County Funded		Systemic Upgrades: HVAC	HVAC Replacement - Replace 7 RTUs, Water Cooled Chiller, Split Air Cooled Chiller	Scope Development				
9	Eugene Burroughs MS / Accokeek Academy	FY/19	County Funded	\$12,546	Security Upgrades	Install card access on three door 6,7 and 8	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	07/13/20	12/04/20	100%
9	Eugene Burroughs MS / Accokeek Academy	FY/20	County Funded	\$94,518	Security Upgrades	Upgrade camera system head end equipment to Genetec.	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	02/14/20	06/30/20	100%
4	Excel Academy Public Charter (former Matthew Henson ES)	FY/20	County Funded	\$1,300,000	Systemic Upgrades: HVAC	Cooling Tower, Including Brick Closure, Concrete Slab, Univents and Fan Coil Units replacement	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/21	08/19/22	60%
4	Excel Academy Public Charter (former Matthew Henson ES)	FY/21	County Funded	\$180,000	Parking Lots	Parking Lot and Play Court Refurbishment	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/16/21	08/13/21	100%

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
4	Excel Academy Public Charter (former Matthew Henson ES)	FY/22	County Funded	\$400,000	Abatement	Asbestos Abatement	Scope Development		06/30/22	08/12/22	0%
9	Facilities Administration Building	FY/21	County Funded	\$8,000,000	Building Repairs: Major/Emergency	HVAC and Architectural Finishes	Contractor Procurement	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	11/01/21	04/15/22	0%
9	Facilities Administration Building	FY/21	County Funded	\$61,042	Abatement	Asbestos Abatement	Contractor Procurement	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>			
9	Facilities Service Base	FY/15	County Funded	\$219,076	Parking Lots	Parking Lot - Phase III - Refurbishment of 81,000SF parking lot (Employee Parking Area)	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	10/14/19	11/25/19	100%
4	Fairmont Heights HS (Existing)	FY/19	County Funded	\$55,249	Code Corrections	Buried Fuel Tank Removal	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/30/21	08/30/21	20%
4	Fairmont Heights HS (Replacement)	FY/12	State & County Funded	\$79,912,000	New Schools & Modernizations	Facility Replacement - This project will deliver a state-of-the-art new facility designed for a State Rated Capacity of 953 students on a 38.7-acre site with an overall sq. ft. of 190,058.	Substantially Complete	<a href="mailto:nadine.belizaire@pgcps.org">nadine.belizaire@pgcps.org</a>	09/15/15	12/31/21	97%
4	Fairmont Heights HS (Replacement)	FY/16	State & County Funded	\$14,665,000	New Schools & Modernizations	Facility Replacement - This project will deliver a state-of-the-art new facility designed for a State Rated Capacity of 953 students on a 38.7-acre site with an overall sq. ft. of 190,058.	Substantially Complete	<a href="mailto:nadine.belizaire@pgcps.org">nadine.belizaire@pgcps.org</a>	09/15/15	12/31/21	97%
4	Fairmont Heights HS (Replacement)	FY/20	County Funded	\$563,536	Athletic Improvements	Scoreboard Installation for Football, Baseball and Softball Fields	In Construction	<a href="mailto:ricardo.garcia@pgcps.org">ricardo.garcia@pgcps.org</a>	05/16/22	06/13/22	
8	Flintstone ES	FY/15	County Funded	\$45,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/15	08/06/15	97%
8	Flintstone ES	FY/17	State & County Funded	\$1,213,000	Systemic Upgrades: HVAC	Piping Replacement: includes removal and replacement of all existing steam supply and return piping, steam traps, satellite condensate tanks, pipe supports on the dual pipe distribution system.	Substantially Complete	<a href="mailto:william5.smith@pgcps.org">william5.smith@pgcps.org</a>	06/01/19	08/15/19	95%
8	Flintstone ES	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	96%
8	Flintstone ES	FY/20	County Funded	\$154,000	Systemic Upgrades: HVAC	Chiller Replacement	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/20/22	08/12/22	





**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	Forest Heights ES	FY/15	County Funded	\$45,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/15	08/19/15	97%
8	Forest Heights ES	FY/17	State & County Funded	\$1,278,000	Exterior Door/Window Upgrades	Window Replacement: includes exterior windows and doors.	Substantially Complete	<a href="mailto:anoop.gupta@pgcps.org">anoop.gupta@pgcps.org</a>	06/10/19	08/18/20	99%
8	Forest Heights ES	FY/17	County-VLT Funded	\$200,000	Code Corrections	Fire Alarm System Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/27/22	08/19/22	
8	Forest Heights ES	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	96%
8	Forest Heights ES	FY/19	County Funded	\$250,000	Abatement	Asbestos Containing Ceiling Tile Abatement & Install Tile	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/24/19	08/30/19	100%
8	Forest Heights ES	FY/19	County Funded	\$130,000	Playgrounds	Playground - Remove and replacement of PreK, K-2, 3-6 playground equipment, and four (4) existing basketball hoops.	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/31/20	09/28/20	100%
8	Forest Heights ES	FY/19	County Funded	\$250,000	Parking Lots	Parking Lot - Refurbishment of 2,079 SF pathway, 19,431 SF play court areas, 34,560 SF parking lot, 4,272 SF concrete sidewalk blocks, 850 LF concrete curb and gutter system, and two (2) concrete ADA ramps. Removal of 1,611 SF of bituminous concrete area previously used for temporary buildings. Installation of new 400 SF concrete dumpster pad.	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/09/20	08/24/20	99%
8	Forest Heights ES	FY/19	County-VLT Funded	\$56,488	Abatement	Floor Tile Replacement after Abatement	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	08/01/19	05/20/20	100%
8	Forest Heights ES	FY/20	County Funded	\$500,000	Kitchen & Food Services	Kitchen Renovation: Remove existing kitchen equipment and replace/upgrade with new.	Design	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/22	08/26/22	0%
8	Forest Heights ES	FY/20	County Funded	\$97,300	Systemic Upgrades: HVAC	Unit Ventilator	In Construction	<a href="mailto:anoop.gupta@pgcps.org">anoop.gupta@pgcps.org</a>			
8	Forest Heights ES	FY/21	County Funded	\$95,130	ADA Upgrades	ADA Bathroom Upgrade	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	03/25/21	12/21/21	100%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
7	Forestville HS	FY/16	State & County Funded	\$753,000	Systemic Upgrades: Misc	Final Phase Roof Replacement - The scope of this project will be to remove and replace approximately 21,600 sf of the 1965 section of this building and approximately 1,200 of the 1993 additions to the 1965 building.	Substantially Complete	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	06/15/18	10/30/18	98%
7	Forestville HS	FY/18	County Funded	\$100,000	ADA Upgrades	Lift System Replacement (PG2441)   Manufacturer: National Wheel-O-Vator Co, Inc.   Details: 750lbs, Stage Lobby, Electric, Wheelchair Lift, Installed 1993	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/06/20	08/02/21	100%
7	Forestville HS	FY/18	County Funded	\$100,000	ADA Upgrades	Lift System Replacement (PG2442)   Manufacturer: National Wheel-O-Vator Co, Inc.   Details: 750lbs, Small Theatre, Electric, Wheelchair Lift, Installed 1993	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/06/20	08/02/21	100%
7	Forestville HS	FY/19	County Funded	\$65,145	Athletic Improvements	Gym Reno Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/24/19	09/03/19	100%
8	Fort Foote ES	FY/15	County Funded	\$45,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/15	08/18/15	97%
8	Fort Foote ES	FY/18	State & County Funded	\$1,277,000	Exterior Door/Window Upgrades	Window and Door Replacement: includes replacement of exterior doors and windows.	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	05/06/20	01/30/21	98%
8	Fort Foote ES	FY/18	State & County Funded	\$1,431,000	Systemic Upgrades: HVAC	Univent & HVAC Controls Replacement: includes classroom hvac units plus DDC controls.	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	06/15/20	01/30/21	98%
8	Fort Foote ES	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	96%
8	Fort Foote ES	FY/21	County Funded	\$93,243	Security Upgrades	Install, program and test Forty IP Network Cameras (18- Outside, 22- Inside) with workstation and 43-inch Wall Mounted Live Viewing-Monitor	In Construction	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	05/17/21	06/30/21	
8	Fort Foote ES	FY/22	County Funded	\$99,900	Other	HSFF - Lead Remediation - Equipment/Fixtures	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/20/22	08/22/22	0%
8	Fort Washington Forest ES	FY/19	County Funded	\$25,000	Kitchen & Food Services	Remove and Replace (1) New Serving Line	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	10/01/20	02/26/21	96%
8	Fort Washington Forest ES	FY/22	County Funded	\$165,000	Code Corrections	Fire Alarm Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/30/21	09/01/21	0%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
1	Frances Fuchs ECC	FY/22	County Funded	\$58,885	Building Repairs: Minor	Interior Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	08/09/21	11/30/21	100%
6	Francis Scott Key ES	FY/19	County Funded	\$129,769	Security Upgrades	Provide and install the following: 1. (51) Forty-nine IP Network Cameras (18- Outside, 33- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	09/01/19		100%
6	Francis Scott Key ES	FY/20	County Funded	\$55,800	Building Repairs: Major/Emergency	Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	07/06/20	08/31/20	100%
9	Francis T. Evans ES	FY/15	State & County Funded	\$3,234,000	Renovations: Pod Conversions	Phase I - Open Space Pod Conversion Renovations / 3 Pods	Substantially Complete	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	06/15/18	09/30/18	98%
9	Francis T. Evans ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	09/19/16	96%
9	Francis T. Evans ES	FY/20	County Funded	\$200,000	Systemic Upgrades: HVAC	Cooling Tower Replacement	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/13/22	08/12/22	0%
9	Frederick Douglass HS	FY/15	State & County Funded	\$2,393,000	Renovations: Career Academy	Secondary School Reform Renovations- for the academic academies of Global Studies and Business & Finance.	Substantially Complete	<a href="mailto:hiwot.haileselassie@pgcps.org">hiwot.haileselassie@pgcps.org</a>	08/20/17	01/22/21	95%
9	Frederick Douglass HS	FY/18	County Funded	\$100,000	ADA Upgrades	Lift System Replacement (PG2254)   Manufacturer: Porch Lift   Details: 500lbs, storage room next to cafeteria providing access to stage, Electric, Porch Lift, Installed 1987	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/27/20	02/15/21	100%
9	Frederick Douglass HS	FY/20	County Funded	\$320,000	ADA Upgrades	Elevator System Modernization (PG1416)   Manufacturer: Dover Elevator Systems, Inc.   Details: 2500lbs, 1 - 2 (2 stops), 1 Door, Electric Base Hydro, Passenger, Installed 1984	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/06/21	09/29/21	99%
9	Frederick Douglass HS	FY/20	County Funded	\$300,000	Building Repairs: Major/Emergency	Locker Replacement	Substantially Complete	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	08/31/20	12/31/20	100%
9	Frederick Douglass HS	FY/20	County Funded	\$500,000	Parking Lots	Parking Lot Refurbishment	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/14/21	08/13/21	100%



Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	Friendly HS	FY/14	County Funded	\$150,000	Athletic Improvements	Replace Gym Floor	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/25/14	09/08/14	100%
8	Friendly HS	FY/14	County Funded		Athletic Improvements	Install New Gym Bleachers	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/25/14	09/08/14	100%
8	Friendly HS	FY/14	County Funded	\$24,650	Building Repairs: Minor	Remove Divider Wall	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/25/14	09/08/14	100%
8	Friendly HS	FY/15	County Funded	\$26,150	Building Repairs: Minor	Paint Gym	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	07/07/14	07/11/14	100%
8	Friendly HS	FY/15	County Funded	\$200,000	Systemic Upgrades: Electrical	Major Projects Electrical Upgrade Projects - Replace Dimmer Board in Auditorium	Design	<a href="mailto:hiwot.haileselassie@pgcps.org">hiwot.haileselassie@pgcps.org</a>	11/25/20		0%
8	Friendly HS	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	08/10/16	96%
8	Friendly HS	FY/19	County Funded	\$400,000	ADA Upgrades	Elevator Modernization (PG2349)	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	10/25/21	02/25/22	90%
8	Friendly HS	FY/20	County-VLT Funded	\$120,000	Systemic Upgrades: Electrical	Exterior Lighting Retrofitting of forty-eight (48) existing fixtures varying in type, size, and wattage. Installation of three (3) new exterior lighting fixtures where existing plates are located. All luminaires will be converted to LED.	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/06/20	08/17/20	100%
8	Friendly HS	FY/20	County-VLT Funded	\$50,000	Playgrounds	Playground - Child Care	Substantially Complete	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	07/06/21	05/28/21	100%
8	Friendly HS	FY/20	County Funded	\$700,000	Parking Lots	Parking Lot and Bus Lot Refurbishment	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/12/21	08/13/21	100%
6	G. James Gholson MS	FY/20	State-ASP Funded	\$128,000	Systemic Upgrades: Electrical	Generator Replacement of Existing 150kW Natural Gas Generator	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/28/20	02/26/21	100%



**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
6	G. James Gholson MS	FY/21	County Funded	\$400,000	Security Upgrades	New IP camera system	Design	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>			
6	G. James Gholson MS	FY/21	County Funded	\$43,881	Building Repairs: Minor	Dance Floor Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	02/15/21	03/17/21	100%
4	Gaywood ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	08/10/16	97%
4	Gaywood ES	FY/17	State & County Funded	\$831,000	Systemic Upgrades: HVAC	Univent Replacement: includes replacing 29, 1958 classroom steam heat unit ventilators with 8 radiator and 8 fan coil units.	Substantially Complete	<a href="mailto:william5.smith@pgcps.org">william5.smith@pgcps.org</a>	06/21/18	08/20/18	99%
4	Gaywood ES	FY/18	County Funded	\$350,000	Kitchen & Food Services	Remove roll-down door and close opening. Remove dishwasher hood. Add combination walk-in refrigerator & freezer.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	07/15/19	08/28/19	97%
4	Gaywood ES	FY/21	County Funded	\$50,000	Parking Lots	Play Court Refurbishment	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/02/21	08/13/21	100%
4	Gladys Noon Spellman ES	FY/18	County Funded	\$191,307	Systemic Upgrades: HVAC	Split AC Unit	Final Completion (Closeout Approval Requested)	<a href="mailto:michael.kenney@pgcps.org">michael.kenney@pgcps.org</a>	05/31/18	08/21/18	100%
4	Gladys Noon Spellman ES	FY/19	County Funded	\$148,519	Playgrounds	Playground PreK, K-2, 3-6	Substantially Complete	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/21	08/30/21	100%
8	Glassmanor ES	FY/15	County Funded	\$45,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements. New kitchen renovation project planned for 2020.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/15	08/18/15	97%
8	Glassmanor ES	FY/17	County-VLT Funded	\$47,298	Parking Lots	Blacktop Repaving	Final Completion (Closeout Approval Requested)	<a href="mailto:michael.tayman@pgcps.org">michael.tayman@pgcps.org</a>	04/10/18	04/13/18	100%
8	Glassmanor ES	FY/17	County Funded	\$197,883	Playgrounds	Playground	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/19/22	0%
8	Glassmanor ES	FY/18	State & County Funded	\$1,304,000	Exterior Door/Window Upgrades	Replace all 42 exterior windows, nine (9) storefronts including doors, and two (2) window walls, installed between 1960 and 1994.	Substantially Complete	<a href="mailto:pg_doronda.bailey@pgcps.org">pg_doronda.bailey@pgcps.org</a>	06/29/20	07/31/21	99%



**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	Glassmanor ES	FY/18	State & County Funded	\$2,172,000	Systemic Upgrades: HVAC	Install a complete HVAC system for the school by installing a chiller, and replacing components installed between 1960 and 1994, including two (2) steam boilers with hot water boilers, heating and cooling piping, 18 unit ventilators, eight (8) convectors,	Substantially Complete	<a href="mailto:pg_doronda.bailey@pgcps.org">pg_doronda.bailey@pgcps.org</a>	06/29/20	07/31/21	99%
8	Glassmanor ES	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	96%
8	Glassmanor ES	FY/19	County Funded	\$500,000	Kitchen & Food Services	Kitchen Renovation: Remove existing kitchen equipment and replace/upgrade with new.	Design	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/22	08/26/22	0%
8	Glassmanor ES	FY/19	County Funded	\$7,419	Building Repairs: Minor	Bathroom Partition Replacement	In Construction	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	05/24/21	08/30/21	100%
1	Glenarden Woods ES	FY/15	State & County Funded	\$23,146,700	New Schools & Modernizations	Renovation/Addition- Total Renovation and Addition to the school building	Final Completion (Closeout Approval Requested)	<a href="mailto:william5.smith@pgcps.org">william5.smith@pgcps.org</a>	01/26/16	07/31/17	100%
4	Glenn Dale ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	08/12/16	97%
4	Glenridge ES	FY/19	County Funded	\$21,500	Athletic Improvements	Gym Reno Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/24/19	09/03/19	100%
4	Glenridge ES		County Funded		Building Repairs: Minor	MII - Shower Room Renovations	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	10/05/13	11/30/13	100%
2	Greenbelt ES	FY/17	State & County Funded	\$1,214,000	Systemic Upgrades: HVAC	Chiller Replacement & HVAC Controls Upgrade: includes removing two 1993, 120 ton air cooled Trane chillers.	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	06/25/18	08/24/18	98%
2	Greenbelt ES	FY/20	County Funded	\$148,662	Security Upgrades	Provide and install the following: 1. (58) Fifty-eight IP Network Cameras (24- Outside, 35- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	03/03/20	04/30/20	100%
2	Greenbelt MS	FY/09	State & County Funded	\$54,434,490	New Schools & Modernizations	Replacement school	Substantially Complete	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	03/25/19	05/01/19	99%
2	Greenbelt MS	FY/21	County Funded	\$174,500	Systemic Upgrades: HVAC	HVAC Upgrades - Controls Upgrade	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/20/22	08/12/22	0%



Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
2	Greenbelt MS Bus lot (old)	FY/19	County Funded		Central Garage & Transportation	Construction of Administrative Office and Bus Depot at Greenbelt Transportation Facility; Prepare Concept Design for Laurel and Douglass Transportation Facilities	Design	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>			0%
9	Gwynn Park HS	FY/13	County Funded	\$90,000	Athletic Improvements	MII - Gym Floor Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	10/21/13	12/10/13	100%
9	Gwynn Park HS	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	08/10/16	97%
9	Gwynn Park HS	FY/18	County Funded	\$317,802	Parking Lots	Asphalt - Repaving	Final Completion (Closeout Approval Requested)	<a href="mailto:michael.tayman@pgcps.org">michael.tayman@pgcps.org</a>	04/11/18	04/13/18	100%
9	Gwynn Park HS	FY/19	County Funded	\$296,521	Building Repairs: Minor	Corridor Locker Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/21	08/31/21	100%
9	Gwynn Park HS	FY/20	County Funded	\$250,000	ADA Upgrades	Elevator System Modernization (PG1171)   Manufacturer: Chesapeake   Details: 2000lbs, 1 - 2 (2 Stops), 1 Door, Hydraulic, Passenger, Installed 1976	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/05/21	09/29/21	100%
9	Gwynn Park HS	FY/21	County Funded	\$140,246	Athletic Improvements	Tennis court refurbishment of four (4) tennis courts	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/26/21	08/27/21	100%
9	Gwynn Park HS	FY/22	County Funded	\$400,000	Code Corrections	Fire Alarm Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/27/22	08/19/22	0%
9	Gwynn Park MS	FY/19	County Funded	\$200,000	Parking Lots	Parking Lot Upgrades	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/10/20	11/09/20	100%
9	Gwynn Park MS	FY/20	County Funded	\$19,916	Abatement	Floor Tile Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/20	07/01/20	100%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
9	Gwynn Park MS	FY/21	County Funded	\$120,000	Building Repairs: Minor	Locker Replacement	Substantially Complete	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/21	08/30/21	100%
6	H. Winship Wheatley ECC	FY/17	State & County Funded	\$2,556,000	Exterior Door/Window Upgrades	Fab Panel Replacement: total of 89 windows will be replaced. includes demolishing existing window wall system including Tech Fab panels, removing all related debris and installing heavy - commercial grade aluminum windows and paneling system.	Substantially Complete	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>	06/19/19	08/30/20	98%
6	H. Winship Wheatley ECC	FY/22	County Funded	\$250,000	Code Corrections	Fire Alarm Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/19/22	0%
6	H. Winship Wheatley ECC	FY/22	County Funded	\$35,000	Building Repairs: Major/Emergency	Bathroom Partition Replacement	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/22	08/12/22	0%
5	Heather Hills ES	FY/20	County Funded	\$130,000	Abatement	Asbestos Flooring	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	07/13/20	08/11/20	100%
5	Heather Hills ES	FY/20	County Funded	\$90,000	Systemic Upgrades: HVAC	Grease Trap Replacement	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/13/22	08/12/22	
7	Henry Wise Jr. HS	FY/15	County Funded	\$728,000	Renovations: Career Academy	Secondary School Reform (SSR) - Renovations for the academy of Health & Bioscience	Final Completion (Closeout Approval Requested)	<a href="mailto:kalisa.bell@pgcps.org">kalisa.bell@pgcps.org</a>	05/22/17	08/25/17	99%
7	Henry Wise Jr. HS	FY/16	County Funded	\$52,000	Renovations: Career Academy	Secondary School Reform (SSR) - Renovations for the academy of Engineering and Science	Final Completion (Closeout Approval Requested)	<a href="mailto:kalisa.bell@pgcps.org">kalisa.bell@pgcps.org</a>	05/22/17	08/25/17	99%
7	Henry Wise Jr. HS	FY/19	County Funded	\$148,973	Athletic Improvements	Track - Running track refurbishment of eight (8) lane running track	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/02/20	08/31/20	100%
7	Henry Wise Jr. HS	FY/19	County Funded	\$25,000	Kitchen & Food Services	Remove and Replace (1) New Serving Line	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	10/01/20	02/26/21	96%
7	Henry Wise Jr. HS	FY/21	County Funded	\$195,000	Athletic Improvements	Tennis Court Refurbishment (4 Courts)	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/06/21	05/18/22	95%
5	High Bridge ES	FY/15	County Funded	\$300,000	Parking Lots	Major Repairs Driveways, Parking Lots & Entrance Project	Design	<a href="mailto:capital.programs@pgcps.org">capital.programs@pgcps.org</a>	06/19/18	03/30/19	0%
5	High Bridge ES	FY/20	County Funded	\$175,000	Systemic Upgrades: Life-Safety	Fire Alarm System Replacement for entire 54,643 SF building	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/12/20	04/12/21	100%
5	High Bridge ES	FY/21	County Funded	\$579,951	Systemic Upgrades: HVAC	2 - Chiller Replacements	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/21	02/28/22	70%





**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
1	High Point HS	FY/12	State & County Funded	\$1,250,000	Systemic Upgrades: HVAC	Unit Ventilator , Fan Coil Unit and Piping Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:nadine.belizaire@pgcps.org">nadine.belizaire@pgcps.org</a>	12/15/14	12/04/15	100%
1	High Point HS	FY/13	State & County Funded	\$1,844,322	Systemic Upgrades: HVAC	Boiler Replacement - (Note 2)	Final Completion (Closeout Approval Requested)	<a href="mailto:nadine.belizaire@pgcps.org">nadine.belizaire@pgcps.org</a>	04/27/15	12/04/15	100%
1	High Point HS	FY/19	County Funded	\$50,000	Kitchen & Food Services	Remove and Replace (2) New Serving Lines	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	10/01/20	02/26/21	97%
1	High Point HS	FY/19	County Funded	\$231,584	Building Repairs: Minor	Structural Project	Substantially Complete	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	11/24/20	01/29/21	100%
1	High Point HS	FY/21	State-ASP Funded	\$84,000	Code Corrections	Public Address System Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/02/21	08/13/21	100%
1	High Point HS	FY/22	County Funded	\$33,788	Building Repairs: Minor	Gym Renovation - Painting	Scope Development	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/27/22	09/02/22	
1	High Point HS	FY/22	County Funded	\$194,900	Building Repairs: Minor	Gym Renovation - Bleachers	Scope Development	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/27/22	09/02/22	
1	High Point HS	FY/22	County Funded	\$145,992	Building Repairs: Minor	Gym Renovation - Flooring	Scope Development	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/27/22	09/02/22	
6	Highland Park ES	FY/17	State & County Funded	\$1,724,000	Systemic Upgrades: HVAC	Piping, Insulation & Boiler Replacement: includes removing the two 1994 hot water boilers, installing two new energy efficient boilers, system pumps and expansion tank. Included is the installation of a limited sprinkler system in that area.	Substantially Complete	<a href="mailto:nadine.belizaire@pgcps.org">nadine.belizaire@pgcps.org</a>	06/28/19	10/25/19	98%
6	Highland Park ES	FY/20	County Funded	\$173,326	Security Upgrades	Provide and install the following: 1. (73) Forty-nine IP Network Cameras (28- Outside, 45- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	07/27/20	08/31/20	100%
6	Highland Park ES	FY/22	State-ASP Funded	\$96,000	Building Repairs: Minor	Public Address System Replacement	Scope Development	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/19/22	0%
8	Hillcrest Heights ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements. Financial close-out in progress	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	08/17/16	97%



Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	Hillcrest Heights ES	FY/21	State-ASP Funded	\$66,000	Code Corrections	Public Address System Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/23/21	08/13/21	100%
8	Hillcrest Heights ES	FY/21	County Funded	\$900,000	Systemic Upgrades: HVAC	Change Split System 1, 2, 3 to pkg. (MPR) controls upgrade, 1 chiller	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/20	02/28/22	90%
8	Hillcrest Heights ES	FY/22	County Funded	\$70,000	Building Repairs: Minor	Hot Water Tank Replacement	Scope Development	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/20/22	08/19/22	0%
2	Hollywood ES	FY/15	State & County Funded	\$2,777,000	Renovations: Pod Conversions	Open Space Pod Conversion Renovations - 4 Pods	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	10/01/16	08/22/19	99%
2	Hollywood ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	08/10/16	97%
2	Hollywood ES	FY/17	State & County Funded	\$766,000	Systemic Upgrades: HVAC	Boiler Replacement	Substantially Complete	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/20/20	08/24/20	99%
2	Hollywood ES	FY/17	State & County Funded	\$1,278,000	Exterior Door/Window Upgrades	Window Replacement: total of 75 windows will be replaced. Includes demolishing existing window wall system and remove all related debris, install Heavy – Commercial Grade Single hung Aluminum Windows with double insulated units.	Substantially Complete	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	10/08/19	01/25/20	100%
2	Hollywood ES	FY/20	County Funded	\$384,000	Parking Lots	Parking Lot Upgrades	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/29/20	08/17/20	100%
1	Howard B. Owens Science Center	FY/19	County Funded	\$400,000	Systemic Upgrades: Misc	Elevator Modernization (PG1055)	Substantially Complete	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/20/21	01/07/22	99%
1	Howard B. Owens Science Center	FY/19	County Funded	\$399,952	ADA Upgrades	Elevator Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/30/21	08/30/21	0%
1	Howard B. Owens Science Center	FY/21	County Funded	\$3,100,000	Building Repairs: Major/Emergency	Planetarium Theater Renovation: Perforated Paneling Replacement for 55ft Dome, Paneling Structure Replacement for 55ft Dome, Sound System Replacement, Cove Lighting Replacement, and Optical and Digital Projection System Replacement.	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	12/30/22	

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
1	Howard B. Owens Science Center	FY/22	County Funded	\$145,000	Code Corrections	Fire Alarm Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/27/22	08/19/22	0%
3	Hyattsville ES	FY/15	County Funded	\$62,477	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project used to be in compliance.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	07/24/19	08/14/19	97%
3	Hyattsville ES	FY/16	State & County Funded	\$3,472,000	Systemic Upgrades: HVAC	Fan Coil Units & AHUs Replacement	Substantially Complete	<a href="mailto:sean.nickols@pgcps.org">sean.nickols@pgcps.org</a>	06/19/18	08/31/18	95%
3	Hyattsville ES	FY/19	County Funded	\$150,000	Systemic Upgrades: Life-Safety	Fire Alarm System Replacement for entire 50,345 SF building	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/05/21	03/15/22	90%
3	Hyattsville ES	FY/21	County Funded	\$525,000	Kitchen & Food Services	Kitchen and Food Services Renovations	Planning	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>			
3	Hyattsville MS	FY/21	County Funded	\$39,800	Code Corrections	Buried Fuel Tank Removal	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	03/25/21	04/29/21	100%
8	Indian Queen ES	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	98%
8	Indian Queen ES	FY/18	County Funded	\$160,000	Code Corrections	Fire Alarm	Substantially Complete	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>			98%
8	Indian Queen ES	FY/19	County Funded	\$225,000	Systemic Upgrades: Electrical	Switchgear Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/23/21	07/26/21	100%
3	International HS Langley Park	FY/19	County Funded	\$4,000,000	New Schools & Modernizations	New 58,000 sq ft building located on the property of Langley Park-McCormick ES	Design	<a href="mailto:hiwot.haileselassie@pgcps.org">hiwot.haileselassie@pgcps.org</a>			0%
8	Isaac Gourdine MS	FY/14	County Funded	\$45,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/15	12/28/15	97%
8	Isaac Gourdine MS	FY/15	County-VLT Funded	\$288,656	Parking Lots	Parking Lot Upgrades	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/15/20	08/17/20	100%
8	Isaac Gourdine MS	FY/16	State & County Funded	\$1,916,000	Systemic Upgrades: HVAC	Chiller, Pumps and Cooling Tower Replacement - Replacement of existing equipment includes a 275 ton air water cooled chiller, condensing water pumps and chiller pumps.	Final Completion (Closeout Approval Requested)	<a href="mailto:nadine.belizaire@pgcps.org">nadine.belizaire@pgcps.org</a>	02/28/18	09/28/18	100%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	Isaac Gourdine MS	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	96%
8	J. Frank Dent ES	FY/15	County Funded	\$45,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Final Completion (Closeout Approval Requested)	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/15	08/17/15	99%
8	J. Frank Dent ES	FY/20	County-VLT Funded	\$69,481	Playgrounds	Playground Equipment Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/25/20	07/31/20	100%
8	J. Frank Dent ES	FY/21	County Funded	\$175,000	Parking Lots	Parking Lot Refurbishment	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/21/21	08/13/21	100%
1	James E. Duckworth SC	FY/15	County Funded	\$300,000	Parking Lots	Major Repairs Driveways, Parking Lots & Entrance Project	Design	<a href="mailto:capital.programs@pgcps.org">capital.programs@pgcps.org</a>	06/19/18	09/30/19	0%
1	James E. Duckworth SC	FY/18	County Funded	\$187,997	Systemic Upgrades: HVAC	6-AHUs	Final Completion (Closeout Approval Requested)	<a href="mailto:michael.kenney@pgcps.org">michael.kenney@pgcps.org</a>	05/13/18	07/21/18	100%
1	James H. Harrison ES	FY/20	County Funded	\$148,662	Security Upgrades	Provide and install the following: 1. (57) Fifty-seven IP Network Cameras (23- Outside, 34- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43-inch Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	12/12/19	01/31/20	100%
9	James Madison MS	FY/20	State & County Funded	\$10,421,000	Systemic Upgrades: HVAC	Replacement of HVAC piping system, chiller, cooling tower, four (4) air handling units, 96 mixing boxes, twenty (20) finned tube radiators, fifteen (15) convectors, and controls.	Design	<a href="mailto:anoop.gupta@pgcps.org">anoop.gupta@pgcps.org</a>			0%
9	James Madison MS	FY/20	County Funded	\$17,656	Abatement	Floor Tile Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	12/26/19	12/31/19	100%
9	James Madison MS	FY/22	County Funded	\$50,000	Building Repairs: Minor	Dance Floor Replacement	Scope Development	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/12/22	0%

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
4	James McHenry ES	FY/19	County Funded	\$90,000	ADA Upgrades	Lift/Conveyance System Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/17/20	02/15/21	100%
8	James Ryder Randall ES	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	98%
8	James Ryder Randall ES	FY/18	County Funded	\$59,858	Playgrounds	ADA Playground Upgrade (Rosecroft ADA Upgrade & ADA Upgrade Funding)	Contractor Procurement		06/30/22	08/12/22	0%
8	James Ryder Randall ES	FY/20	County Funded	\$19,292	Parking Lots	Play Court Refurbish	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/22/22	0%
8	James Ryder Randall ES	FY/22	County Funded	\$681,109	Systemic Upgrades: HVAC	RTUs Replacements and Controls Upgrade	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/13/22	08/12/22	0%
6	John Eager Howard Office Building	FY/22	County Funded	\$80,000	Building Repairs: Minor	Generator Replacement	Scope Development	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/30/22	08/12/22	0%
6	John H. Bayne ES	FY/19	County Funded	\$41,362	Playgrounds	Play Court Resurfacing. Required to be completed prior to new play area equipment installation from Kaboom grant.	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>			100%
6	John H. Bayne ES	FY/20	County Funded	\$120,000	ADA Upgrades	Exterior ADA Ramps to provide access to playground - New Design/Build Installation	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	10/18/21	08/12/22	20%
6	John H. Bayne ES	FY/20	County Funded	\$55,800	Building Repairs: Minor	Interior Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	07/06/20	08/31/20	100%
6	John H. Bayne ES	FY/21	County Funded	\$175,000	Code Corrections	Fire Alarm System Replacement	Design	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	03/14/22	06/10/22	
6	John H. Bayne ES	FY/22	County Funded	\$150,000	Parking Lots	Parking Lot Refurbishment	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/12/22	0%
8	John Hanson Montessori	FY/13	State & County Funded	\$205,000	Exterior Door/Window Upgrades	Gym Windows & Exterior Doors Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	08/08/16	02/02/17	100%
8	John Hanson Montessori	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	96%
8	John Hanson Montessori	FY/19	County Funded	\$31,190	Building Repairs: Minor	Bathroom Partitions	Substantially Complete	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	04/05/21	05/03/21	100%



Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	John Hanson Montessori	FY/20	County Funded	\$53,440	Playgrounds	Playground Equipment - Pre-K	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	07/15/20	07/31/20	100%
8	John Hanson Montessori	FY/20	County Funded	\$62,756	Playgrounds	Playground Equipment - K-2, 3-6	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	02/20/20	04/22/20	100%
8	John Hanson Montessori	FY/20	County Funded	\$262,000	Parking Lots	Parking Lot and Play Courts	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/14/20	08/24/20	100%
8	John Hanson Montessori	FY/22	County Funded	\$275,000	Building Repairs: Major/Emergency	Corridor and Locker Room Replacement	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/22	08/12/22	0%
4	Judge Sylvania Woods ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	02/10/17	96%
4	Judge Sylvania Woods ES	FY/18	State & County Funded	\$639,000	Systemic Upgrades: HVAC	Chiller Replacement	Substantially Complete	<a href="mailto:sean.nickols@pgcps.org">sean.nickols@pgcps.org</a>	06/22/20	08/21/20	95%
4	Judge Sylvania Woods ES	FY/21	County Funded	\$137,075	Security Upgrades	Install, program and test Sixty-five IP Network Cameras (25- Outside, 40- Inside) with workstation and 43-inch Wall Mounted Live Viewing-Monitor	In Construction	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	05/03/21	06/30/21	
6	Judith P. Hoyer Mont. @ Old Tuxedo	FY/20	County Funded	\$825,052	Systemic Upgrades: HVAC	Boiler Room Upgrade	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/21	11/30/21	95%
5	Kenilworth ES	FY/19	County Funded	\$270,000	ADA Upgrades	Lift - Three (3) New Lift Installations	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/16/20	08/13/21	100%
5	Kenilworth ES	FY/20	County Funded	\$90,000	Systemic Upgrades: HVAC	Grease Trap Replacement	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/13/22	08/12/22	0%
5	Kenilworth ES	FY/20	County Funded	\$220,000	Abatement	Asbestos Flooring Abatement	Scope Development	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/20/22	08/19/22	0%
4	Kenmoor ECC	FY/22	County Funded	\$160,000	Code Corrections	Fire Alarm Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/27/22	08/19/22	0%

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
4	Kenmoor MS	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	09/05/16	01/30/17	97%
4	Kenmoor MS	FY/19	County Funded	\$199,681	Security Upgrades	Provide and install the following: 1. (90) Ninety IP Network Cameras (23- Outside, 67- Inside) 2. 130TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC with a 22" Monitor	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	04/29/19	07/26/19	100%
4	Kenmoor MS	FY/19	County Funded	\$200,000	Parking Lots	Front Parking Area and Driveway Resurfacing	Final Completion (Closeout Approval Requested)	<a href="mailto:orlando.whittington@pgcps.org">orlando.whittington@pgcps.org</a>	06/24/19	08/30/19	100%
4	Kenmoor MS	FY/19	County Funded	\$57,900	Other	Buried Fuel Tank Removal	Contractor Procurement	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	03/25/21	04/23/21	20%
4	Kenmoor MS	FY/22	County Funded	\$420,000	ADA Upgrades	Elevator Modernization	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/12/22	0%
6	Kettering ES	FY/20	County Funded	\$160,000	Systemic Upgrades: Life-Safety	Fire Alarm System Replacement for entire 57,651 SF building	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	10/19/20	03/12/21	100%
6	Kettering MS	FY/15	County Funded	\$170,000	Athletic Improvements	Gym Floor/Bleacher Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	09/01/15	11/01/15	100%
6	Kettering MS	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	01/31/17	97%
6	Kettering MS	FY/19	County Funded	\$276,430	Building Repairs: Major/Emergency	Modular Roof Replacement	Substantially Complete	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/21	08/30/21	100%
6	Kettering MS	FY/22	County Funded	\$64,856	ADA Upgrades	Lift Replacement	Scope Development	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/30/22	08/12/22	0%
6	Kettering MS	FY/22	State-ASP Funded	\$104,000	Building Repairs: Minor	Public Address System Replacement	Scope Development	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/19/22	0%
5	Kingsford ES	FY/15	County Funded	\$300,000	Parking Lots	Major Repairs Driveways, Parking Lots & Entrance Project	Design	<a href="mailto:capital.programs@pgcps.org">capital.programs@pgcps.org</a>	06/19/18	03/30/19	0%

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
5	Kingsford ES	FY/18	State & County Funded	\$639,000	Systemic Upgrades: HVAC	Chiller Replacement	Substantially Complete	<a href="mailto:sean.nickols@pgcps.org">sean.nickols@pgcps.org</a>	06/22/20	08/21/20	95%
5	Kingsford ES	FY/20	State-ASP Funded	\$100,000	Systemic Upgrades: Electrical	Generator Replacement of Existing 35kW Natural Gas Generator	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/28/20	02/26/21	100%
6	Lake Arbor ES	FY/19	County Funded	\$137,681	Security Upgrades	Provide and install the following: 1. (60) Sixty IP Network Cameras (17- Outside, 43- Inside) 2. 100TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC with a	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	04/01/19	06/01/19	100%
6	Lake Arbor ES	FY/20	State-ASP Funded	\$100,000	Systemic Upgrades: Electrical	Generator Replacement of Existing 35kW Natural Gas Generator	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/28/20	02/26/21	100%
6	Lake Arbor ES	FY/21	State-ASP Funded	\$72,000	Code Corrections	Public Address System Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/21/21	08/13/21	100%
2	Lamont ES	FY/19	County Funded	\$9,283,427	Systemic Upgrades: HVAC	HVAC / Replace the 1964/1966 HVAC system, domestic water piping, plumbing fixtures, 31 windows, 29 exterior doors, ceilings, lighting, and fire alarm system, and install a sprinkler system.	Design	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>			0%
2	Lamont ES	FY/19	County Funded	\$90,000	Parking Lots	Repave all asphalt surfaces	Final Completion (Closeout Approval Requested)	<a href="mailto:orlando.whittington@pgcps.org">orlando.whittington@pgcps.org</a>	06/24/19	08/30/19	100%
2	Lamont ES	FY/19	County Funded	\$500,000	Kitchen & Food Services	Kitchen Renovation: Remove existing kitchen equipment and replace/upgrade with new.	Design	<a href="mailto:ricardo.garcia@pgcps.org">ricardo.garcia@pgcps.org</a>	06/27/22	08/26/22	
2	Lamont ES	FY/20	State-ASP Funded	\$134,000	Systemic Upgrades: Electrical	Generator - New 30kW Diesel Generator Installation	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/23/21	11/26/21	100%
2	Lamont ES	FY/20	County Funded	\$21,508	Abatement	Asbestos Abatement	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/30/22	08/19/22	0%
2	Lamont ES	FY/20	County Funded	\$27,555	Abatement	Asbestos - Reinstall Flooring	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	10/07/21	10/29/21	80%





**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
3	Langley Park ES	FY/20	County Funded	\$500,000	Systemic Upgrades: HVAC	Cooling Tower Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_michael.jones@pgcps.org">pg_michael.jones@pgcps.org</a>	07/15/20	12/30/20	100%
3	Langley Park ES	FY/21	County Funded	\$150,000	Parking Lots	Parking Lot Refurbishment	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/24/21	08/13/21	100%
3	Langley Park ES	FY/22	County Funded	\$150,000	Abatement	Asbestos Floor Abatement	Scope Development	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/20/22	08/12/22	0%
6	Largo HS	FY/14	State & County Funded	\$981,125	Systemic Upgrades: HVAC	Air Conditioning Initiative (ACI) - Provide air conditioning in the 1970 school building gymnasium by installing a rooftop packaged air conditioning units and all associated interior duct work.	Substantially Complete	<a href="mailto:kmuse@pgcps.org">kmuse@pgcps.org</a>	06/14/17	10/13/17	98%
6	Largo HS	FY/15	State & County Funded	\$1,690,000	Systemic Upgrades: Misc	Partial Roof Replacement - This Roofing Replacement Project includes the original 1971 building which was re-roofed in 1991 for 54,435 sq. ft	Final Completion (Closeout Approval Requested)	<a href="mailto:hiwot.haileselassie@pgcps.org">hiwot.haileselassie@pgcps.org</a>	06/20/17	08/30/18	100%
6	Largo HS	FY/15	State & County Funded	\$964,000	Renovations: Career Academy	Secondary School Reform (SSR) - Renovations for the academy of Business and Finance	Substantially Complete	<a href="mailto:hiwot.haileselassie@pgcps.org">hiwot.haileselassie@pgcps.org</a>	12/28/16	10/01/19	95%
6	Largo HS	FY/15	State & County Funded	\$4,261,000	Renovations: Pod Conversions	Open Space Pod Conversion Renovations / 5 Pods-Phase I	Substantially Complete	<a href="mailto:hiwot.haileselassie@pgcps.org">hiwot.haileselassie@pgcps.org</a>	12/28/16	08/12/18	99%
6	Largo HS	FY/16	State & County Funded	\$3,586,000	Renovations: Career Academy	Secondary School Reform (SSR) - Renovations for the academy of Health & Biosciences.	In Construction	<a href="mailto:hiwot.haileselassie@pgcps.org">hiwot.haileselassie@pgcps.org</a>	06/15/17	08/19/20	75%
6	Largo HS	FY/16	State & County Funded	\$2,392,000	Systemic Upgrades: Misc	Roof Replacement -- Phase 3- The scope of this project will be to remove and replace approximately 64,424 sf of the 1970 sections of this building and approximately 24,570 sf of the 1974 section of the building. These areas were re-roofed in 1993.	Substantially Complete	<a href="mailto:hiwot.haileselassie@pgcps.org">hiwot.haileselassie@pgcps.org</a>	06/15/17	10/30/18	99%
6	Largo HS	FY/21	County Funded	\$257,113	Building Repairs: Major/Emergency	Locker Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	07/06/21	08/24/21	100%
6	Largo HS	FY/21	County Funded	\$309,360	Abatement	Asbestos Removal	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/30/21	08/30/21	85%
6	Largo HS	FY/22	County Funded	\$457,426	Parking Lots	Parking Lot Upgrade; to include Security Ofc.	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/22/22	0%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
6	Largo HS	FY/22	State-ASP Funded	\$149,000	Building Repairs: Minor	Public Address System Replacement	Scope Development	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/19/22	0%
6	Largo HS	FY/22	State-ASP Funded	\$259,426	Athletic Improvements	Running Track Resurface	Scope Development	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/19/22	0%
6	Largo HS	FY/22	State-ASP Funded	\$200,000	Athletic Improvements	Tennis Court Refurbish	Scope Development	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/19/22	0%
6	Largo HS International	FY/21	County Funded	\$60,835	Building Repairs: Major/Emergency	Locker Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	07/06/21	08/24/21	100%
1	Laurel Bus Lot	FY/15	County Funded	\$285,700	Central Garage & Transportation	Laurel Bus Lot Project - A revised Capital Plan needs to be developed with the Department of Transportation and Central Garage.	Planning	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	09/11/23	12/15/25	0%
1	Laurel ES	FY/19	County Funded	\$200,000	Parking Lots	Parking Lot and Play Court Refurbishment	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/21/21	08/13/21	100%
1	Laurel ES	FY/20	County Funded	\$23,998	Abatement	Asbestos Abatement	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/24/22	08/19/22	0%
1	Laurel HS	FY/15	State & County Funded	\$1,527,000	Renovations: Career Academy	Secondary School Reform (SSR) - Renovations for the academies of Consumer Services, Hospitality & Tourism, Health & Bioscience (Nursing), Global Studies and Law Education and Public Service.	Final Completion (Closeout Approval Requested)	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	05/21/17	08/21/17	99%
1	Laurel HS	FY/16	State & County Funded	\$4,861,000	Renovations: Career Academy	Secondary School Reform (SSR) - Renovations for the academy of Automotive Addition & IT. Scope Reduced	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	08/07/18	02/14/20	95%
1	Laurel HS	FY/19	County Funded	\$400,000	Athletic Improvements	Gym Renovation	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/24/19	08/30/19	100%
1	Laurel HS	FY/19	County Funded	\$149,466	Parking Lots	Parking Lot -Phase I - Refurbishment of 85,266 SF parking lot, one (1) 576SF concrete dumpster pad, and two (2) concrete ADA ramps.	Final Completion (Closeout Approval Requested)	<a href="mailto:orlando.whittington@pgcps.org">orlando.whittington@pgcps.org</a>	07/27/20	08/10/20	100%
1	Laurel HS	FY/20	County Funded	\$198,984	Abatement	Asbestos Abatement	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/30/22	08/19/22	0%
1	Laurel HS	FY/20	County Funded	\$180,666	Systemic Upgrades: HVAC	Cooling Tower Replacement	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/20/22	08/12/22	

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
1	Laurel HS	FY/21	State-ASP Funded	\$100,000	Code Corrections	Public Address System Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/02/21	08/13/21	100%
1	Laurel HS	FY/22	County Funded	\$160,000	Other	Buried Fuel Tank Removal	Scope Development	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/20/22	08/19/22	0%
3	Lewisdale ES	FY/16	State & County Funded	\$289,000	Systemic Upgrades: HVAC	RTU Replacement - The scope of this project will be to remove and replace 7 Roof Top Units (RTUs) in the 1953 building. The new units will have digital control and tie-in to our EMS.	Substantially Complete	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/01/19	08/30/19	99%
3	Lewisdale ES	FY/19	County Funded	\$100,000	Parking Lots	Parking Lot Refurbishment	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/16/21	08/13/21	100%
3	Lewisdale ES	FY/20	County Funded	\$62,000	Building Repairs: Major/Emergency	Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/20	08/31/20	100%
3	Lewisdale ES	FY/20	County Funded	\$39,986	Playgrounds	Playground - K-2	Substantially Complete	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	11/30/20	03/31/21	0%
7	Longfields ES	FY/17	State & County Funded	\$2,556,000	Exterior Door/Window Upgrades	Exterior Window Wall, Doors and Windows Replacement: A total of 70 windows, 23 doors and 30 tech fab panels will be replaced.	Substantially Complete	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>		08/26/19	98%
2	Magnolia ES	FY/20	State-ASP Funded	\$134,000	Systemic Upgrades: Electrical	Generator - New 30kW Diesel Generator Installation	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/23/21	11/26/21	100%
2	Margaret Brent SC	FY/19	County Funded	\$88,749	Building Repairs: Major/Emergency	Structural Wall Repair	Substantially Complete	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	07/31/21		
2	Margaret Brent SC	FY/21	County Funded	\$2,000,000	New Schools & Modernizations	Renovation/Replacement	Planning	<a href="mailto:john2.wooden@pgcps.org">john2.wooden@pgcps.org</a>			
9	Marlton ES	FY/17	State & County Funded	\$875,000	Systemic Upgrades: HVAC	Piping Insulation Replacement & Controls Upgrade: includes total replacement of the existing pneumatic controls. Also includes the replacement of valves, dampers, sensors, actuators, and safety controls.	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	06/25/18	08/24/18	98%
9	Marlton ES	FY/21	County Funded	\$46,122	Playgrounds	Playground Upgrade 3-6	Substantially Complete	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/21	08/30/21	100%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
1	Martin Luther King Jr. MS	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirement	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	08/15/16	97%
1	Martin Luther King Jr. MS	FY/18	County Funded	\$399,850	Systemic Upgrades: HVAC	Cooling Tower	Final Completion (Closeout Approval Requested)	<a href="mailto:Lance.Schiemer@pgcps.org">Lance.Schiemer@pgcps.org</a>	11/15/17	04/13/18	100%
1	Martin Luther King Jr. MS	FY/19	County Funded	\$250,000	Abatement	Asbestos Containing Ceiling Tile Abatement & Install Tile	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/24/19	08/30/19	100%
1	Martin Luther King Jr. MS	FY/20	County Funded	\$27,000	Athletic Improvements	Gym Reno - Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/20	07/15/20	100%
1	Martin Luther King Jr. MS	FY/20	County Funded	\$103,000	Athletic Improvements	Gym Reno - Flooring Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/20	09/24/20	100%
1	Martin Luther King Jr. MS	FY/20	County Funded	\$78,000	Athletic Improvements	Gym Reno - Bleacher Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/20	10/09/20	100%
1	Martin Luther King Jr. MS	FY/22	County Funded	\$161,992	Parking Lots	Parking Lot Repaving	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/27/22	08/22/22	0%
1	Martin Luther King Jr. MS	FY/22	State-ASP Funded	\$108,000	Building Repairs: Minor	Public Address System Replacement	Scope Development	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/19/22	0%
3	Mary Harris Jones ES	FY/19	County Funded	\$140,895	Security Upgrades	Provide and install the following: 1. (61) Sixty One IP Network Cameras (17- Outside, 44- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	08/08/19	04/01/20	100%
3	Mary Harris Jones ES	FY/21	County Funded	\$178,338	Systemic Upgrades: HVAC	Emergency Chiller Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_michael.jones@pgcps.org">pg_michael.jones@pgcps.org</a>	11/27/20	02/26/21	100%

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
3	Mary Harris Jones ES	FY/21	State-ASP Funded	\$68,000	Code Corrections	Public Address System Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/06/21	08/13/21	100%
6	Maya Angelou French Immersion	FY/17	State & County Funded	\$5,926,000	Systemic Upgrades: HVAC	Windows, Univent Replacement & AC Upgrade: includes removal and replacement of 9 - 3 ton RTUs with standalone controls and digital programmable thermostat.	Substantially Complete	<a href="mailto:pg_doronda.bailey@pgcps.org">pg_doronda.bailey@pgcps.org</a>	10/08/18	09/30/21	97%
6	Maya Angelou French Immersion	FY/20	County Funded	\$225,000	Systemic Upgrades: Electrical	Switchgear Replacement	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	10/18/21	08/19/22	5%
6	Maya Angelou French Immersion	FY/20	County Funded	\$100,000	Other	Grease Trap Upgrade	Scope Development	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/22/22	0%
5	Meadowbrook ES	FY/19	County Funded	\$67,158	Building Repairs: Minor	Locker Replacement	In Construction	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/21	08/30/21	0%
5	Meadowbrook ES	FY/19	County Funded	\$162,441	Playgrounds	Playground PreK, K-2, 3-6	In Construction	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/21	08/30/21	25%
5	Meadowbrook ES	FY/21	County Funded	\$99,850	Abatement	Asbestos Removal	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/30/21	08/30/21	98%
9	Melwood ES	FY/14	State & County Funded	\$1,609,750	Systemic Upgrades: HVAC	Air Conditioning Initiative (ACI) - Install a central air conditioning in the original 1967 school building and in the 1968 addition.	Final Completion (Closeout Approval Requested)	<a href="mailto:kmuse@pgcps.org">kmuse@pgcps.org</a>	06/12/17	09/29/17	100%
9	Melwood ES	FY/15	State & County Funded	\$1,661,000	Renovations: Pod Conversions	Open Space Pod Conversion Renovations / 2 Pods	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	06/15/17	08/18/17	95%
9	Melwood ES	FY/17	State & County Funded	\$575,000	Exterior Door/Window Upgrades	Storefront & Window Wall Replacement: A total of 19 windows and 1 double door will be replaced. Includes demolishing existing storefront system and remove all related debris, install new aluminum storefront system and entrance doors.	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	08/20/18	02/22/19	98%
9	Melwood ES	FY/19	County Funded	\$1,700,000	Parking Lots	Parking Lot Improvements	Design	<a href="mailto:anoop.gupta@pgcps.org">anoop.gupta@pgcps.org</a>	06/15/20	10/26/21	0%
9	Melwood ES	FY/20	County Funded	\$109,738	Security Upgrades	Provide and install the following: 1. (42) Forty-nine IP Network Cameras (17- Outside, 25- Inside) 2. 90TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	12/02/19	02/28/20	100%

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
9	Melwood ES	FY/21	County Funded	\$75,000	Playgrounds	Playground K-5	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/20/22	08/19/22	0%
7	Middleton Valley Training Center	FY/20	County Funded	\$600,000	Systemic Upgrades: HVAC	Water Main Replacement	Contractor Procurement	<a href="mailto:pg_bradyschafer@pgcps.org">pg_bradyschafer@pgcps.org</a>	06/20/22	08/19/22	0%
1	Montpelier ES	FY/15	County Funded	\$45,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/15	08/31/15	97%
1	Montpelier ES	FY/19	County Funded	\$160,000	Systemic Upgrades: Life-Safety	Fire Alarm System Replacement for entire 62,209 SF building	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	10/12/20	03/12/21	100%
1	Montpelier ES	FY/19	County Funded	\$195,000	Parking Lots	Parking Lot and Play Courts	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/03/20	11/09/20	100%
1	Montpelier ES	FY/19	County Funded	\$211,167	ADA Upgrades	ADA Lifts	In Construction	<a href="mailto:don.howerton@pgcps.org">don.howerton@pgcps.org</a>	07/01/21	09/01/21	
3	Mount Rainier ES	FY/18	State & County Funded	\$383,000	Systemic Upgrades: HVAC	Replace one (1) 1999 cooling tower, eight (8) 1977 heat pump units and integrate with energy management system.	Final Completion (Closeout Approval Requested)	<a href="mailto:ricardo.garcia@pgcps.org">ricardo.garcia@pgcps.org</a>	01/18/20	10/05/20	99%
3	Mount Rainier ES	FY/19	County Funded	\$318,000	ADA Upgrades	Elevator System Modernization (PG1194)   Manufacturer: Otis Elevator   Details: 2000lbs, Hydraulic, Passenger, Installed 1977	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	01/04/21	08/09/21	100%
5	Mullikin Bus Lot	FY/19	County Funded	\$250,000	Central Garage & Transportation	Construction of Administrative Office and Bus Depot at Mullikin Transportation Facility; Prepare Concept Design for Laurel and Douglass Transportation Facilities	Design	<a href="mailto:cfloek@pgcps.org">cfloek@pgcps.org</a>			0%
9	New Brandywine Bus Lot	FY/21	County Funded	\$39,350	Building Repairs: Major/Emergency	Interior Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	03/29/21	04/30/21	100%
4	New Glenridge Area MS	FY/20	State & County Funded	\$80,145,734	New Schools & Modernizations	New Middle School to be built in the Glenridge area	Design	<a href="mailto:hiwot.haileselassie@pgcps.org">hiwot.haileselassie@pgcps.org</a>	05/03/21	06/15/23	0%

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
 February 1, 2022

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
3	New Northern Adelphi Area HS	FY/20	County Funded	\$7,000,000	New Schools & Modernizations	Construction of a new 369,806 SF and 2,600 student high school in the Adelphi area to alleviate current overcrowding in neighboring schools and meet the demands of projected enrollment.	Planning	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>			0%
3	Nicholas Orem MS	FY/14	State & County Funded	\$1,000,000	Systemic Upgrades: HVAC	Condensate Piping Infrastructure Replacement	Substantially Complete	<a href="mailto:kmuse@pgcps.org">kmuse@pgcps.org</a>	06/14/17	10/30/17	98%
3	Nicholas Orem MS	FY/18	State & County Funded	\$3,833,000	Exterior Door/Window Upgrades	Replace all 320 windows, 119 Tech Fab panels, and 45 exterior doors at the 1962 portion of the school. Includes 2 (two) storefront entrance doors and windows.	Substantially Complete	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	04/15/20	07/14/21	98%
3	Nicholas Orem MS	FY/19	County Funded	\$65,893	Code Corrections	Buried Fuel Tank Removal	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/30/21	08/30/21	
3	Nicholas Orem MS	FY/20	County Funded	\$300,000	Code Corrections	Remove Underground Storage Tank/Install above ground	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	07/15/20	09/01/21	20%
3	Nicholas Orem MS	FY/20	County Funded	\$27,000	Athletic Improvements	Gym Reno - Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/20	08/31/20	100%
3	Nicholas Orem MS	FY/20	County Funded	\$110,000	Athletic Improvements	Gym Reno - Flooring Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/20	09/24/20	100%
3	Nicholas Orem MS	FY/20	County Funded	\$78,000	Athletic Improvements	Gym Reno - Bleacher Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/20	10/09/20	100%
3	Nicholas Orem MS	FY/20	County Funded	\$116,400	Building Repairs: Major/Emergency	Modular Roof Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/21	08/27/21	100%
3	Nicholas Orem MS	FY/20	County Funded	\$89,626	Abatement	Asbestos - Reinstall Flooring	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	10/19/21	10/29/21	80%
3	Nicholas Orem MS	FY/22	County Funded	\$102,000	Abatement	Asbestos Abatement	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/30/22	08/19/22	0%
3	Nicholas Orem MS	FY/22	County Funded	\$50,000	Building Repairs: Minor	Dance Floor Replacement	Scope Development	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/12/22	0%
7	North Forestville ES	FY/14	State & County Funded	\$800,000	Systemic Upgrades: HVAC	Condensate Piping Infrastructure Replacement	Substantially Complete	<a href="mailto:kmuse@pgcps.org">kmuse@pgcps.org</a>	06/14/17	09/29/17	98%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
7	North Forestville ES	FY/17	State & County Funded	\$639,000	Systemic Upgrades: HVAC	Boiler Replacement: includes removal of two 60 hp steam boilers and 1/4 hp return pumps and replacing them with two new energy efficient 60 hp boilers, boiler feed system and return pumps.	Substantially Complete	<a href="mailto:nadine.belizaire@pgcps.org">nadine.belizaire@pgcps.org</a>	10/05/18	12/28/18	99%
7	North Forestville ES	FY/19	State & County Funded	\$1,169,000	Systemic Upgrades: Misc	Roof / Replace the 35,184 sf 1954 built-up roof.	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	06/20/19	11/30/19	98%
7	North Forestville ES	FY/20	County Funded	\$55,800	Building Repairs: Major/Emergency	Interior Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/20	08/31/20	100%
9	Northview ES	FY/21	County Funded	\$200,000	Security Upgrades	New IP Camera system	Scope Development	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>			
3	Northwestern HS	FY/14	County Funded	\$824,980	Building Repairs: Major/Emergency	Emergency Funded: Sprayed-on Insulation Repair Project (16,000 S.F. Main Hallway)	Final Completion (Closeout Approval Requested)	<a href="mailto:hiwot.haileselassie@pgcps.org">hiwot.haileselassie@pgcps.org</a>	07/12/16	08/15/16	100%
3	Northwestern HS	FY/15	County Funded	\$797,000	Renovations: Career Academy	Secondary School Reform (SSR) - Renovations for the academic academies of Business & Finance	Contractor Procurement	<a href="mailto:hiwot.haileselassie@pgcps.org">hiwot.haileselassie@pgcps.org</a>	06/23/20		0%
3	Northwestern HS	FY/16	County Funded	\$98,000	Renovations: Career Academy	Secondary School Reform (SSR) - This renovation will be for the Academy for Performing Arts.	Contractor Procurement	<a href="mailto:hiwot.haileselassie@pgcps.org">hiwot.haileselassie@pgcps.org</a>	06/23/20	08/15/20	0%
3	Northwestern HS	FY/20	County Funded	\$2,000,000	Building Repairs: Major/Emergency	Emergency Funded: Sprayed- on Insulation Repair Project (Media Center, Child Care area)	Substantially Complete	<a href="mailto:ricardo.garcia@pgcps.org">ricardo.garcia@pgcps.org</a>	06/20/20	12/31/21	95%
3	Northwestern HS	FY/21	County Funded	\$244,260	Athletic Improvements	Tennis court refurbishment of six and a half (6.5) tennis courts	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/16/21	10/27/21	100%
3	Northwestern HS	FY/21	County Funded	\$497,321	Security Upgrades	Install program and test Two hundred Forty-five IP Network Cameras (46- Outside, 195- Inside) with workstation and 43-inch Wall Mounted Live Viewing-Monitor	In Construction	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	03/08/21	06/30/21	
3	Northwestern HS	FY/21	County Funded	\$950,000	Systemic Upgrades: HVAC	Air Cooled Chiller Replacement	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/21	08/19/22	25%
3	Northwestern HS	FY/22	County Funded	\$150,000	Building Repairs: Major/Emergency	Boys Locker Room Locker Replacement	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/22	08/12/22	0%
1	Oaklands ES	FY/18	State & County Funded	\$1,099,000	Systemic Upgrades: Misc	Replace the entire 44,875 s.f. 1993 built-up roof.	Final Completion (Closeout Approval Requested)	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	06/17/20	10/30/20	99%





**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
1	Oaklands ES	FY/18	County Funded	\$175,000	Systemic Upgrades: Life-Safety	Fire Alarm System Replacement for entire 41,427 SF building	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/19/21	12/15/21	100%
7	Overlook ES	FY/19	County Funded	\$90,000	Parking Lots	Resurface Parking Lot	Final Completion (Closeout Approval Requested)	<a href="mailto:orlando.whittington@pgcps.org">orlando.whittington@pgcps.org</a>	06/24/19	08/30/19	100%
8	Oxon Hill ES	FY/22	County Funded	\$100,000	Playgrounds	Playground PreK, K-2, 3-5	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/20/22	08/12/22	0%
8	Oxon Hill HS	FY/13	State & County Funded	\$92,656,000	New Schools & Modernizations	Replacement school	Final Completion (Closeout Approval Requested)	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	01/15/12	09/30/14	99%
8	Oxon Hill HS	FY/18	County Funded	\$231,489	Security Upgrades	Provide and install the following: 1. (118) One Hundred-Eighteen IP Network Cameras (24-Outside, 94- Inside) 2. 154TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-M	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	07/01/18	11/15/18	100%
8	Oxon Hill MS	FY/15	County Funded	\$170,000	Athletic Improvements	Floor/Bleacher Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	09/01/15	11/01/15	100%
8	Oxon Hill MS	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	08/17/16	97%
8	Oxon Hill MS	FY/16	State & County Funded	\$6,184,000	Systemic Upgrades: HVAC	Fan Coil Units Replacement - The scope of this project will include the replacement of 33 Univents and 11 Convection Heat Units in the 1972 building. The scope will also include new supply and return piping.	Substantially Complete	<a href="mailto:kmuse@pgcps.org">kmuse@pgcps.org</a>	12/01/17	12/31/20	98%
8	Oxon Hill MS	FY/18	County Funded	\$250,000	Systemic Upgrades: Life-Safety	Fire Alarm System Replacement for entire 106,801 SF building	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	04/12/21	03/15/22	95%
8	Oxon Hill MS	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	96%
8	Oxon Hill MS	FY/22	County Funded	\$190,000	ADA Upgrades	Lift Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/30/22	08/19/22	0%



Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	Oxon Hill Staff Development Center	FY/20	County Funded	\$300,000	Systemic Upgrades: Electrical	Switchgear Replacement	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/20/21	08/19/22	5%
2	Paint Branch ES	FY/21	County Funded	\$650,000	Systemic Upgrades: HVAC	MPR HVAC Upgrade to include Plant and Controls	Scope Development	<a href="mailto:pg_bradyschafer@pgcps.org">pg_bradyschafer@pgcps.org</a>	06/30/22	08/12/22	0%
2	Paint Branch ES	FY/22	County Funded	\$35,000	Building Repairs: Major/Emergency	Bathroom Partition Replacement	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/22	08/12/22	0%
2	Paint Branch ES	FY/22	County Funded	\$200,000	Building Repairs: Major/Emergency	Interior Doors Replacement	Scope Development	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/30/22	08/12/22	0%
8	Panorama ES	FY/18	County Funded	\$191,307	Systemic Upgrades: HVAC	Chiller Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:michael.kenney@pgcps.org">michael.kenney@pgcps.org</a>	05/03/18	08/21/18	100%
8	Panorama ES	FY/21	State-ASP Funded	\$63,000	Code Corrections	Public Address System Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/30/21	08/13/21	100%
2	Parkdale HS	FY/16	County Funded	\$251,000	Renovations: Career Academy	SSR Homeland Security and Military Science	Substantially Complete	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>	06/01/17	10/01/17	98%
2	Parkdale HS	FY/16	County Funded	\$31,000	Renovations: Career Academy	Secondary School Reform (SSR) - Global Studies: Global Studies, Military Science and Architecture & Design.	Substantially Complete	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>	06/15/17	08/14/17	98%
2	Parkdale HS	FY/18	County Funded	\$100,000	ADA Upgrades	Lift System Replacement (PG1709)   Manufacturer: National Wheel-O-Vator Co, Inc.   Details: 550lbs, Self-Contained, Electric, Wheelchair Lift, Installed 1991	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/18/20	08/24/20	100%
2	Parkdale HS	FY/20	County Funded	\$32,000	Athletic Improvements	Gym Reno - Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/20	07/15/20	100%
2	Parkdale HS	FY/20	County Funded	\$80,000	Athletic Improvements	Gym Reno - Flooring Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/20	09/17/20	100%
2	Parkdale HS	FY/20	County Funded	\$115,000	Athletic Improvements	Gym Reno - Bleacher Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/20	10/01/20	100%
2	Parkdale HS	FY/20	County Funded	\$449,000	Abatement	Asbestos Removal	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/30/21	08/30/21	75%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
5	Patuxent ES	FY/19	County Funded	\$500,000	Kitchen & Food Services	Kitchen Renovation: Remove all exiting equipment and replace /upgrade with new.	Design	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/22	08/26/22	0%
5	Patuxent ES	FY/20	State & County Funded	\$5,866,000	Systemic Upgrades: HVAC	Replace HVAC System to include the existing hydronic piping system, air cooled chiller, two (2) air handlers, one (1) 15 ton condensing unit, twenty-two (22) fan coil units.	Design	<a href="mailto:ricardo.garcia@pgcps.org">ricardo.garcia@pgcps.org</a>	06/01/22	05/17/23	0%
5	Patuxent ES	FY/20	County Funded	\$157,099	Security Upgrades	Provide and install the following: 1. (61) Sixty-one IP Network Cameras (27- Outside, 34- Inside) 2. 120TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	01/30/20	06/01/20	100%
5	Patuxent ES	FY/21	State-ASP Funded	\$66,000	Code Corrections	Public Address System Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/21/21	08/13/21	100%
6	Perrywood ES	FY/21	State-ASP Funded	\$59,000	Code Corrections	Public Address System Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/17/21	08/13/21	100%
6	Perrywood ES	FY/21	County Funded	\$250,000	Systemic Upgrades: HVAC	HVAC Upgrades - Chiller, Boilers, Controls	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22		0%
6	Phyllis E. Williams ES	FY/19	County Funded	\$3,120,000	Systemic Upgrades: HVAC	Piping / Replace 1976 HVAC equipment, including 16 hydronic cabinet unit heaters, 48 VAV terminal boxes, the hydronic piping system and distribution pumps, and replace ceilings and lighting fixtures.	Design	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	03/15/21	12/30/21	0%
6	Phyllis E. Williams ES	FY/19	County Funded	\$122,034	Security Upgrades	Provide and install the following: 1. (50) Fifty IP Network Cameras (19- Outside, 31- Inside) 2. 90TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	03/04/19	05/31/19	100%
6	Phyllis E. Williams ES	FY/20	County Funded	\$300,000	Parking Lots	Parking Lot Upgrades	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/24/20	08/17/20	100%
5	Pointer Ridge ES	FY/15	State & County Funded	\$1,515,000	Systemic Upgrades: Misc	Roof Replacement - This Roofing Replacement Project includes the original 1971 building which was re-roofed in 1991 for 54,435 sq. ft.	Substantially Complete	<a href="mailto:william5.smith@pgcps.org">william5.smith@pgcps.org</a>	06/19/17	09/21/17	100%



**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
5	Pointer Ridge ES	FY/18	County Funded	\$191,250	Systemic Upgrades: HVAC	Multi Octagon RTU	Final Completion (Closeout Approval Requested)	<a href="mailto:michael.kenney@pgcps.org">michael.kenney@pgcps.org</a>	01/30/18	01/21/19	100%
5	Pointer Ridge ES	FY/20	County Funded	\$52,000	Building Repairs: Major/Emergency	Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/22/20	08/31/20	100%
5	Pointer Ridge ES	FY/21	County Funded	\$145,913	Parking Lots	Parking Lot and Play Court Refurbishment	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/24/20	11/16/20	100%
5	Pointer Ridge ES	FY/22	County Funded	\$30,000	Building Repairs: Minor	Exterior Door Replacement	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>		08/19/22	
5	Pointer Ridge ES	FY/22	County Funded	\$190,000	Code Corrections	Fire Alarm Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/27/22	08/26/22	0%
5	Pointer Ridge ES	FY/22	County Funded	\$35,000	Building Repairs: Major/Emergency	Bathroom Partition Replacement	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/22	08/12/22	0%
4	Port Towns ES	FY/20	County Funded	\$148,511	Security Upgrades	Provide and install the following: 1. (66) Forty-nine IP Network Cameras (22- Outside, 44- Inside) 2. 90TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	02/03/20	06/30/20	100%
8	Potomac HS	FY/15	State & County Funded	\$3,492,000	Renovations: Career Academy	Secondary School Reform Renovations for the academic academies of Law Education & Public Service, Environmental Science with Greenhouse Addition	Contractor Procurement	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	06/01/22	12/18/20	
8	Potomac HS	FY/15	County Funded	\$940,000	Systemic Upgrades: HVAC	Chiller Replacement - This project provides funding for the replacement of two 1998 R-22 reciprocating 135 nominal tons, each ton air cooled chiller and the existing 1998 20 hp chiller water pumps	Final Completion (Closeout Approval Requested)	<a href="mailto:kmuse@pgcps.org">kmuse@pgcps.org</a>	06/14/17	08/03/18	100%
8	Potomac HS	FY/16	State & County Funded	\$442,000	Renovations: Career Academy	Secondary School Reform - Project includes Information technology	Substantially Complete	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	06/15/18	10/17/18	98%
8	Potomac HS	FY/17	County Funded	\$2,047,742	Athletic Improvements	Senate Bill: Turf Field & Stadium Lighting	Final Completion (Closeout Approval Requested)	<a href="mailto:william5.smith@pgcps.org">william5.smith@pgcps.org</a>	03/07/19	09/05/19	100%

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
 February 1, 2022

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	Potomac HS	FY/18	County Funded	\$1,000,000	Parking Lots	Asphalt - Repaving	Final Completion (Closeout Approval Requested)	<a href="mailto:michael.tayman@pgcps.org">michael.tayman@pgcps.org</a>	10/15/18	11/05/18	100%
8	Potomac HS	FY/18	County Funded	\$100,000	ADA Upgrades	Lift System Replacement (PG2529)   Manufacturer: Access Industrial Inc., Details: 350lbs, Near Room 107, Electric, Carrier Lift (Inclined), Installed 1995	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/31/20	08/17/20	100%
8	Potomac HS	FY/18	County-Rosecroft Funded	\$69,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000; FY20 Grant Funds \$35,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	96%
9	Potomac Landing ES	FY/15	State & County Funded	\$2,561,000	Renovations: Pod Conversions	Open Space Pod Conversion Renovations / 3 Pods	Final Completion (Closeout Approval Requested)	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	06/17/20	10/30/20	99%
9	Potomac Landing ES	FY/17	County-VLT Funded	\$158,000	Code Corrections	Fire Alarm System Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/27/22	08/19/22	
9	Potomac Landing ES	FY/18	County-VLT Funded	\$138,000	Systemic Upgrades: Electrical	Switchgear Replacement	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/13/21	08/19/22	5%
9	Potomac Landing ES	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	96%
9	Potomac Landing ES	FY/19	County Funded	\$51,550	Building Repairs: Minor	Remove Underground Storage Tanks	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	07/30/20	12/16/20	100%
7	Princeton ES	FY/14	State & County Funded	\$500,000	Systemic Upgrades: HVAC	Condensate Piping Infrastructure Replacement	Substantially Complete	<a href="mailto:kmuse@pgcps.org">kmuse@pgcps.org</a>	06/14/17	09/29/17	98%
7	Princeton ES	FY/17	State & County Funded	\$1,278,000	Systemic Upgrades: HVAC	Steam Trap Vent Lines & Univent Replacement: work is to replace the leaking condensate piping and steam trap leaks. The scope also includes asbestos abatement.	Final Completion (Closeout Approval Requested)	<a href="mailto:william5.smith@pgcps.org">william5.smith@pgcps.org</a>	06/21/18	08/20/18	99%
7	Princeton ES	FY/19	County Funded	\$60,525	Building Repairs: Minor	Interior Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/30/21	08/25/21	100%
7	Princeton ES	FY/20	County Funded	\$500,000	Systemic Upgrades: HVAC	HVAC Upgrade - Boiler, Water Heater and Storage Tanks	Scope Development	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/22/22	0%
7	Princeton ES	FY/21	County Funded	\$180,000	Code Corrections	Fire Alarm System Replacement	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	12/15/21	05/16/22	85%



Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
3	Ridgecrest ES	FY/18	County Funded	\$62,303	Systemic Upgrades: HVAC	Multi Split AC	Final Completion (Closeout Approval Requested)	<a href="mailto:michael.kenney@pgcps.org">michael.kenney@pgcps.org</a>	01/04/18	04/13/18	100%
3	Ridgecrest ES	FY/18	County Funded	\$175,000	Systemic Upgrades: Life-Safety	Fire Alarm System Replacement for entire 68,546 building	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/05/21	03/15/22	90%
3	Ridgecrest ES	FY/18	County Funded	\$350,000	Kitchen & Food Services	Replace kitchen exhaust system and serving line. Add walk-in freezer, walk-in refrigerator, and combi oven (Amended-Install external grease interceptor and tie in all existing drains to interceptor, remove convection ovens and steamer from renovation) Add	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/28/19	08/28/19	95%
3	Ridgecrest ES	FY/20	County Funded	\$63,580	Building Repairs: Major/Emergency	Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	07/06/20	08/31/20	100%
3	Ridgecrest ES	FY/21	County Funded	\$17,149	Building Repairs: Minor	Water Main Replacement	In Construction	<a href="mailto:edward.roebuck@pgcps.org">edward.roebuck@pgcps.org</a>	06/30/21	08/04/21	
3	Ridgecrest ES	FY/22	County Funded	\$99,900	Other	HSFF - Lead Remediation Equipment and Fixtures	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/20/22	08/19/22	0%
2	Riverdale ES	FY/18	State & County Funded	\$305,429	Systemic Upgrades: HVAC	Replace one (1) rooftop unit serving the kitchen, one (1) air handling unit serving the north and south perimeter, and one (1) exhaust fan serving the boiler room, installed in 1978, and integrate with energy management system.	Design	<a href="mailto:ricardo.garcia@pgcps.org">ricardo.garcia@pgcps.org</a>	06/27/22	08/29/22	0%
2	Riverdale ES	FY/18	State & County Funded	\$1,022,000	Exterior Door/Window Upgrades	Replace all 42 windows, five (5) storefronts, and three (3) exterior doors, installed in 1978.	Final Completion (Closeout Approval Requested)	<a href="mailto:ricardo.garcia@pgcps.org">ricardo.garcia@pgcps.org</a>	10/21/19	09/01/20	100%
2	Riverdale ES	FY/20	County Funded	\$500,000	Kitchen & Food Services	Kitchen Renovation: Remove existing kitchen equipment and replace/upgrade with new.	Design	<a href="mailto:ricardo.garcia@pgcps.org">ricardo.garcia@pgcps.org</a>	06/27/22	08/26/22	
2	Robert Frost ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	07/29/16	08/12/16	97%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
2	Robert Frost ES	FY/19	County Funded	\$118,938	Security Upgrades	Provide and install the following: 1. (51) Fifty-one IP Network Cameras (16- Outside, 35- Inside) 2. 100TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC w	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	03/04/19	05/31/19	100%
2	Robert Frost ES	FY/20	County Funded	\$35,240	Exterior Door/Window Upgrades	Exterior Courtyard Doors Replacement of five (5) single doors and two (2) double doors	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/21/20	10/12/20	100%
2	Robert Frost ES	FY/20	State-ASP Funded	\$134,000	Systemic Upgrades: Electrical	Generator - New 30kW Diesel Generator Installation	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/23/21	11/26/21	100%
1	Robert Goddard Montessori	FY/18	State & County Funded	\$16,047,000	Systemic Upgrades: HVAC	Replace / upgrade the 1964 106,701 SF school building and 1966 26,930 SF addition mechanical system, composed of two gas fired steam boilers and one chiller.	In Construction	<a href="mailto:sean.nickols@pgcps.org">sean.nickols@pgcps.org</a>	06/22/20	04/29/22	93%
1	Robert Goddard Montessori	FY/19	County Funded	\$120,000	ADA Upgrades	Lift System Replacement (PG2578)   Manufacturer: American Stair Glide   Details: 750lbs, Self-Contained, Ball Bearing / Screw Drive, Wheelchair Lift, Installed 1998	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/18/20	09/21/20	100%
1	Robert Goddard Montessori	FY/21	County Funded	\$165,897	Building Repairs: Minor	Interior Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/30/21	11/19/21	100%
1	Robert Goddard Montessori	FY/21	County Funded	\$50,954	Playgrounds	Playground - 3-6	Substantially Complete	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	11/27/20	03/31/21	100%
1	Robert Goddard Montessori	FY/22	County Funded	\$20,000	Building Repairs: Major/Emergency	Gym Reno - Painting	Scope Development	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/12/22	0%
1	Robert Goddard Montessori	FY/22	County Funded	\$150,000	Building Repairs: Major/Emergency	Gym Reno - Flooring	Scope Development	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/12/22	0%
1	Robert Goddard Montessori	FY/22	County Funded	\$100,000	Building Repairs: Major/Emergency	Gym Reno - Bleachers	Scope Development	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/12/22	0%
4	Robert R. Gray ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	12/05/16	12/30/16	97%

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
4	Robert R. Gray ES	FY/19	County Funded	\$137,763	Security Upgrades	Provide and install the following: 1. (60) Sixty IP Network Cameras (17- Outside, 43- Inside) 2. 100TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	02/04/19	05/31/19	100%
4	Robert R. Gray ES	FY/21	State-ASP Funded	\$63,000	Code Corrections	Public Address System Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/09/21	08/13/21	100%
5	Rockledge ES	FY/15	County Funded	\$60,000	Systemic Upgrades: Life-Safety	Code Corrections Fire Hydrant Project - This project consists of the replacement of the existing Fire Alarm System to meet current County, State and Federal building codes	Design Procurement	<a href="mailto:capital.programs@pgcps.org">capital.programs@pgcps.org</a>	06/19/17	09/30/19	0%
5	Rockledge ES	FY/18	State & County Funded	\$1,431,000	Systemic Upgrades: Misc	Replace the entire 56,252 sf 1994 built-up roof and 8,600 sf 1994 metal roof.	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	06/22/19	11/20/19	98%
5	Rockledge ES	FY/20	County Funded	\$80,000	Other	Replace Grease Traps	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/12/22	0%
4	Rogers Heights ES	FY/20	County Funded	\$118,873	Playgrounds	Remove and Replace PreK, K-2, and 3-6 playground equipment	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	02/27/20	06/30/20	100%
3	Rosa L. Parks ES	FY/20	County Funded	\$1,600,000	Systemic Upgrades: HVAC	Replace six (6) water source annex air RTUs, Software and controls upgrade.	In Construction	<a href="mailto:pg_michael.jones@pgcps.org">pg_michael.jones@pgcps.org</a>	06/30/21	03/31/22	0%
3	Rosa L. Parks ES	FY/20	County Funded	\$154,453	Security Upgrades	Provide and install the following: 1. (64) Forty-nine IP Network Cameras (25- Outside, 39- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	03/02/20	06/22/20	100%
9	Rosaryville ES	FY/19	County Funded	\$136,219	Security Upgrades	Provide and install the following: 1. (58) Forty-nine IP Network Cameras (15- Outside, 43- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing-Monitor PC	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	02/04/19	05/31/19	100%
9	Rosaryville ES	FY/20	County Funded	\$464,500	Systemic Upgrades: HVAC	HVAC Upgrades - Controls Upgrade	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/20/22	08/12/22	0%





Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
9	Rosaryville ES	FY/21	County Funded	\$300,000	Systemic Upgrades: HVAC	Cooled Air Chiller Replacement	Substantially Complete	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/21	09/30/21	100%
8	Rose Valley ES	FY/15	County Funded	\$211,278	Parking Lots	Parking Lot Upgrades	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/08/20	08/17/20	100%
8	Rose Valley ES	FY/20	County Funded	\$200,000	Abatement	Asbestos Flooring	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	07/02/20	08/31/20	100%
8	Rose Valley ES	FY/22	County Funded	\$65,600	Playgrounds	Playground (VLT)	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/20/22	08/19/22	0%
8	Samuel Chase ES	FY/14	County Funded	\$36,735	Code Corrections	Grease Traps Phase II	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	07/28/16	08/17/16	96%
8	Samuel Chase ES	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	96%
8	Samuel Chase ES	FY/21	County Funded	\$200,000	Parking Lots	Parking Lot and Play Court Refurbishment	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/17/21	08/13/21	100%
7	Samuel Massie Academy	FY/21	County Funded	\$202,418	Security Upgrades	Install, program and test Ninety-six IP Network Cameras (32- Outside, 64- Inside) with workstation and 43-inch Wall Mounted Live Viewing-Monitor	Contractor Procurement	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>			
5	Samuel Ogle MS	FY/15	State & County Funded	\$4,776,000	Systemic Upgrades: HVAC	Univents Replacement - This unit ventilator replacement project includes the replacement of approximately 45 univents and 6 convectors in the 1967 building. This project will include new supply and return piping and abatement of existing pipe insulation.	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/14/17	10/01/17	100%
5	Samuel Ogle MS	FY/15	County Funded	\$325,000	Abatement	Asbestos Ceiling Tile Replacement / This project provides funding for the abatement and replacement of 81,334 sq. ft. of asbestos ceiling tiles.	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	04/01/15	08/20/15	100%
5	Samuel Ogle MS	FY/15	County Funded	\$171,000	Parking Lots	Refurbishment of 76,140 SF parking lot, 7,200SF play court, and one (1) concrete ADA ramp.	Final Completion (Closeout Approval Requested)	<a href="mailto:orlando.whittington@pgcps.org">orlando.whittington@pgcps.org</a>	07/22/20	08/10/20	100%
5	Samuel Ogle MS	FY/18	County Funded	\$275,000	Systemic Upgrades: Life-Safety	Fire Alarm System Replacement for entire 133,631 SF building	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	04/12/21	03/15/22	95%



**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
5	Samuel Ogle MS	FY/19	County Funded	\$166,084	Parking Lots	Parking Lot Refurbish	Substantially Complete	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	04/10/20	05/12/20	100%
5	Samuel Ogle MS	FY/20	County Funded	\$57,000	Other	Grease Trap Replacement	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/12/22	0%
5	Samuel Ogle MS	FY/22	County Funded	\$35,000	Building Repairs: Major/Emergency	Bathroom Partition Replacement	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/22	08/12/22	0%
9	Sasscer Admin Building	FY/19	County Funded	\$275,000	Systemic Upgrades: Electrical	Switchgear Replacement	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	10/01/21	08/19/22	5%
9	Sasscer Admin Building	FY/20	County Funded	\$250,000	ADA Upgrades	Elevator System Modernization (PG1659)   Manufacturer: Westinghouse   Details: 2500lbs, 1 - 2 (2 Stops), 1 Door, Electric Base Hydro, Passenger, Installed 1984	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	01/24/22	03/25/22	15%
9	Sasscer Admin Building	FY/21	County Funded	\$255,616	Security Upgrades	SANS server to for sixty-five IP camera systems located throughout the county.	In Construction	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	03/15/21	05/31/21	0%
4	Seabrook ES	FY/15	County Funded	\$425,000	Code Corrections	Correct Grease Trap Code Violation & General Kitchen Renovation project. Requirements	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/20/16	11/16/16	95%
4	Seabrook ES	FY/20	County Funded	\$500,000	Systemic Upgrades: HVAC	Boiler Replacement	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/21	01/31/22	99%
4	Seabrook ES	FY/22	County Funded	\$118,974	Parking Lots	Parking Lot Upgrade	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/22/22	0%
6	Seat Pleasant ES	FY/15	County Funded	\$30,000	Playgrounds	Playground Equipment	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/15	08/01/15	100%
6	Seat Pleasant ES	FY/20	County Funded	\$48,000	Building Repairs: Major/Emergency	Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	07/06/20	08/31/20	100%
6	Seat Pleasant ES	FY/20	County Funded	\$350,000	Systemic Upgrades: HVAC	HVAC Upgrades - Cooling Tower, Plant, Controls	Scope Development	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/22/22	0%
6	Seat Pleasant ES	FY/22	County Funded	\$35,000	Building Repairs: Major/Emergency	Bathroom Partition Replacement	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/22	08/12/22	0%
7	Skyline ES	FY/15	County Funded	\$100,000	Systemic Upgrades: Life-Safety	Code Corrections Fire Alarm Project - This project consists of the replacement of the existing Fire Alarm System to meet current County, State and Federal building codes	Final Completion (Closeout Approval Requested)	<a href="mailto:hiwot.haileselassie@pgcps.org">hiwot.haileselassie@pgcps.org</a>	11/20/17	04/30/18	100%
2	Springhill Lake ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	07/29/16	08/17/16	97%
2	Springhill Lake ES	FY/18	State & County Funded	\$1,533,000	Systemic Upgrades: Misc	Replace 48,222 sf of 1993 built-up roof on the 1966 and 1969 sections and 7,243 sf of 1998 built-up roof on the 1998 section.	Substantially Complete	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	07/01/19	09/23/19	98%



**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
2	Springhill Lake ES	FY/20	County Funded	\$120,482	Playgrounds	Playground K-2, 3-6	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/21	08/30/21	100%
8	Stephen Decatur MS	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	08/05/16	08/20/16	97%
8	Stephen Decatur MS	FY/16	State & County Funded	\$10,501,000	New Schools & Modernizations	Special Education Inclusion Renovation - Renovation of 11,240 net sq. ft. (17,000 GSF) in the southeast corner of the building for the CRI/Regional Program and an added space for the therapy pool to serve the regional students in the area.	In Construction	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>	09/07/20	08/21/22	65%
8	Stephen Decatur MS	FY/16	State & County Funded	\$289,000	Systemic Upgrades: HVAC	Roof Top Units Replacement - The scope of this project will be to remove and replace 7-packaged A/C-Gas Heat Roof Top Units (RTUs) in the 1971 building.	Substantially Complete	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/30/19	08/30/19	99%
8	Stephen Decatur MS	FY/19	County Funded	\$24,975	Athletic Improvements	Gym Reno Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/24/19	09/03/19	100%
8	Stephen Decatur MS	FY/19	County Funded	\$111,927	Athletic Improvements	Gym Reno Flooring Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/24/19	11/04/19	100%
8	Stephen Decatur MS	FY/19	County Funded	\$90,000	Athletic Improvements	Gym Reno Bleacher Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/24/19	09/03/19	100%
7	Suitland ES	FY/20	County Funded	\$474,500	Systemic Upgrades: HVAC	HVAC Upgrades - Controls Upgrade	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/20/22	08/12/22	0%
7	Suitland ES	FY/21	County Funded	\$198,026	Security Upgrades	Install, program and test Ninety-two IP Network Cameras (36- Outside, 56- Inside) with workstation and 43-inch Wall Mounted Live Viewing-Monitor	Contractor Procurement	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>			
7	Suitland ES	FY/21	County Funded	\$328,600	Systemic Upgrades: HVAC	Emergency Boiler Replacement	Substantially Complete	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	02/01/21	11/19/21	100%
7	Suitland HS	FY/14	State & County Funded	\$1,600,000	Renovations: Career Academy	SSR Renovation Business & Finance and Architecture & Design	Substantially Complete	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	06/13/17	09/15/17	99%

**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
7	Suitland HS	FY/15	County Funded	\$45,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Final Completion (Closeout Approval Requested)	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	04/01/16	09/21/18	99%
7	Suitland HS	FY/22	County Funded	\$177,000	Other	Buried Fuel Tank (3) Removal	Contractor Procurement	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/20/22	08/19/22	0%
7	Suitland HS		County Funded		New Schools & Modernizations	Complex Replacement	Design	<a href="mailto:sean.nickols@pgcps.org">sean.nickols@pgcps.org</a>	09/05/22	08/14/26	0%
7	Suitland HS - Annex	FY/21	County Funded	\$9,774	Building Repairs: Minor	Dance Floor Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	03/17/21	04/30/21	100%
9	Surrattsville HS	FY/15	State & County Funded	\$2,777,000	Renovations: Career Academy	Secondary School Reform Renovations for the academic academies of Law Education & Public Services and Graphic Arts, Media & Communication	Substantially Complete	<a href="mailto:henry2.lewis@pgcps.org">henry2.lewis@pgcps.org</a>	08/08/17	08/30/18	98%
9	Surrattsville HS	FY/19	County Funded	\$275,000	Athletic Improvements	Track - Exterior Running Track Refurbishment	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/28/21	08/06/21	99%
9	Surrattsville HS	FY/21	County Funded	\$350,000	ADA Upgrades	Elevator Modernization	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	10/18/21	04/13/22	90%
9	Surrattsville HS	FY/21	Grant Funded (see description)	\$100,000	Athletic Improvements	Stadium Upgrade: Gym Scoreboard and Marquee (per HB101-2019 grant)	In Construction	<a href="mailto:ricardo.garcia@pgcps.org">ricardo.garcia@pgcps.org</a>	01/19/22	02/02/22	40%
5	Tall Oaks HS	FY/18	County Funded	\$574,446	ADA Upgrades	ADA Canopy Installed	Final Completion (Closeout Approval Requested)	<a href="mailto:don.howerton@pgcps.org">don.howerton@pgcps.org</a>	12/15/21	11/15/19	100%
5	Tall Oaks HS	FY/20	County Funded	\$255,000	Systemic Upgrades: Life-Safety	Fire Alarm System Replacement - Old Annapolis Road Academy at Tall Oaks HS.	Design	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	03/14/22	06/10/22	
9	Tanglewood SC	FY/15	County Funded	\$100,000	Systemic Upgrades: Life-Safety	Code Corrections Fire Alarm Project - This project consists of the replacement of the existing Fire Alarm System to meet current County, State and Federal building codes	Contractor Procurement	<a href="mailto:capital.programs@pgcps.org">capital.programs@pgcps.org</a>	06/30/19	08/31/19	0%
9	Tanglewood SC	FY/17	County Funded	\$153,000	Systemic Upgrades: HVAC	Chiller Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:michael.kenney@pgcps.org">michael.kenney@pgcps.org</a>	07/14/17	09/18/17	100%



**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	Tayac ES	FY/16	State & County Funded	\$1,233,000	Exterior Door/Window Upgrades	Exterior Doors and Windows Replacement - This project includes the replacement of 603 windows and 18 doors.	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/19/16	09/21/17	100%
8	Tayac ES	FY/18	State & County Funded	\$5,354,000	Systemic Upgrades: HVAC	HVAC - Replace the steam fed heating and ventilating system, and window cooling units, in the 1955 - 1972 portions of the school with a four-pipe heating and cooling system including Replacement of two (2) hot water boilers, is not included in scope.	Substantially Complete	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/20/20	10/31/20	99%
8	Tayac ES	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	96%
8	Tayac ES	FY/20	County Funded	\$126,914	Security Upgrades	Provide and install the following: 1. (48) Forty-eight IP Network Cameras (24- Outside, 24- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	07/20/20	11/24/20	100%
8	Tayac ES	FY/20	County Funded	\$175,000	Code Corrections	Fire Alarm System Replacement	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/27/21	05/16/22	90%
4	Templeton ES	FY/15	County Funded	\$45,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/15/16	08/15/15	97%
4	Templeton ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	07/06/16	08/12/16	95%
4	Templeton ES	FY/19	County Funded	\$500,000	Kitchen & Food Services	Kitchen Renovation: Remove exiting kitchen equipment and replace/upgrade with new.	Design	<a href="mailto:ricardo.garcia@pgcps.org">ricardo.garcia@pgcps.org</a>	06/27/22	08/26/22	
4	Templeton ES	FY/20	County Funded	\$320,000	ADA Upgrades	Elevator System Modernization (PG2696)   Manufacturer: Motion Control Engineer, Inc.   Details: 3000lbs, G - 1 - 2 (3 stops), 1 Door, Programmable Hydraulic Controller, Passenger, Installed 1998	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/07/21	02/25/22	95%
4	Templeton ES	FY/20	County Funded	\$59,620	Building Repairs: Major/Emergency	Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	07/06/20	08/31/20	100%
4	Templeton ES	FY/22	County Funded	\$113,592	Parking Lots	Parking Lot Upgrade	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/20/22	08/19/22	0%



**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
6	Thomas Claggett ES	FY/19	County Funded	\$180,000	ADA Upgrades	Lift System Replacement (PG2695 and PG2679)   Manufacturer: Beams SPE 1560   Details: 350lbs, Stairway by Media Center, Motor Drive, Passenger, Installed 1999. Replacing both lifts with one (1) continuous lift.	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	12/14/20	01/25/21	100%
6	Thomas Claggett ES	FY/20	County Funded	\$218,738	Systemic Upgrades: HVAC	Chiller Replacement	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/21	09/01/21	0%
6	Thomas Claggett ES	FY/20	County Funded	\$219,278	Systemic Upgrades: HVAC	Cooling Tower	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/20/22	08/12/22	0%
6	Thomas G. Pullen Academy	FY/16	State & County Funded	\$3,197,689	Exterior Door/Window Upgrades	Major Repair - Tech Panel Fabrication	Substantially Complete	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/25/18	08/23/19	100%
6	Thomas G. Pullen Academy	FY/16	State & County Funded	\$2,044,000	Exterior Door/Window Upgrades	Windows Replacement - The scope of this project will be to remove and replace 600 existing windows throughout the entire 1967 building.	Substantially Complete	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/25/18	08/23/19	99%
6	Thomas G. Pullen Academy	FY/18	County Funded	\$60,500	Athletic Improvements	Gym Bleachers	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/21/18	10/31/18	100%
6	Thomas G. Pullen Academy	FY/18	County Funded	\$104,819	Athletic Improvements	Gym Flooring	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	06/21/18	09/25/18	100%
6	Thomas G. Pullen Academy	FY/21	County Funded	\$700,000	Systemic Upgrades: HVAC	Split Unit 1, 2, 3 (MPR/Gym)	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/21	02/28/22	80%
6	Thomas G. Pullen Academy	FY/22	County Funded	\$380,000	Abatement	Asbestos Floor Abatement	Scope Development	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	06/20/22	08/19/22	0%
4	Thomas Johnson MS	FY/16	State & County Funded	\$6,208,000	Systemic Upgrades: HVAC	Univents Replacement - This project will replace 30 classroom unit ventilators; 3 air handling units and 10 large capacity unit ventilators. It will include unit piping connections to a distance of 10 feet. Equipment will be digitally controlled.	Substantially Complete	<a href="mailto:kmuse@pgcps.org">kmuse@pgcps.org</a>	06/22/18	12/31/20	98%
4	Thomas Johnson MS	FY/18	County Funded	\$400,000	Kitchen & Food Services	Remove existing combination walk-in refrigerator/freezer. Supply and install walk-in refrigerator. Install concrete pad outside to support 10' x 10'; walk-in freezer and create opening through the exterior wall into kitchen. Replace kitchen exhaust system.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/30/19	08/29/19	97%



Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
4	Thomas Johnson MS	FY/18	County Funded	\$120,000	ADA Upgrades	Lift System Replacement (PG3649)	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/29/20	02/15/21	100%
4	Thomas Johnson MS	FY/19	County Funded	\$22,225	Parking Lots	Parking Lot Resurfacing - Emergency Project	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>			100%
4	Thomas Johnson MS	FY/20	County Funded	\$318,840	ADA Upgrades	ADA Ramp and ADA Bridge	Design Procurement	<a href="mailto:don.howerton@pgcps.org">don.howerton@pgcps.org</a>	06/27/22	08/19/22	0%
4	Thomas Johnson MS	FY/22	County Funded	\$450,000	Building Repairs: Major/Emergency	Corridor and Locker Room Locker Replacement	Scope Development	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	06/30/22	08/12/21	0%
3	Thomas S. Stone ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	07/14/16	07/28/16	97%
3	Thomas S. Stone ES	FY/20	County Funded	\$134,621	Systemic Upgrades: HVAC	Chiller Replacement	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/13/22	08/12/22	0%
3	Thomas S. Stone ES	FY/22	County Funded	\$200,000	Code Corrections	Fire Alarm System Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/13/22	08/19/22	
8	Thurgood G. Marshall MS	FY/15	County Funded	\$168,489	Parking Lots	Refurbishment of 70,200SF parking lot, one (1) 1,890SF concrete dumpster pad, and two (2) concrete ADA ramps.	Final Completion (Closeout Approval Requested)	<a href="mailto:orlando.whittington@pgcps.org">orlando.whittington@pgcps.org</a>	07/15/20	08/10/20	100%
8	Thurgood G. Marshall MS	FY/16	State & County Funded	\$1,011,000	Exterior Door/Window Upgrades	Windows Replacement - The scope of this project will include the removal and replacement of 745 existing windows throughout the entire 1962 building.	Substantially Complete	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/19/18	12/15/18	100%
8	Thurgood G. Marshall MS	FY/18	County-Rosecroft Funded	\$69,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000; FY20 Grant Funds \$35,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	96%
8	Thurgood G. Marshall MS	FY/18	County-VLT Funded	\$416,700	Systemic Upgrades: HVAC	HVAC Upgrades; Controls	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/13/22	08/12/22	0%
8	Thurgood G. Marshall MS	FY/19	County Funded	\$500,000	Kitchen & Food Services	Remove and discard serving lines, back counters, close pass-thru entry in wall, remove all floor curbs, remove and relocate 2 compartment and 3 compartment sinks, remove and discard exhaust hood, ovens, kettles, floor standing mixers, etc.	Planning	<a href="mailto:william5.smith@pgcps.org">william5.smith@pgcps.org</a>	04/17/20	08/21/20	0%
8	Thurgood G. Marshall MS	FY/19	County Funded	\$500,000	Kitchen & Food Services	Kitchen Renovation: Remove existing kitchen equipment and replace/upgrade with new.	Design	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/22	08/26/22	0%
8	Thurgood G. Marshall MS	FY/20	County Funded	\$30,000	Athletic Improvements	Gym Reno - Painting	Scope Development	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/12/22	0%



Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
8	Thurgood G. Marshall MS	FY/20	County Funded	\$120,000	Athletic Improvements	Gym Reno - Flooring	Scope Development	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/12/22	0%
8	Thurgood G. Marshall MS	FY/20	County Funded	\$90,000	Athletic Improvements	Gym Reno - Bleachers	Scope Development	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/22	08/12/22	0%
8	Thurgood G. Marshall MS	FY/22	County Funded	\$230,000	Code Corrections	Fire Alarm Replacement	Contractor Procurement	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	06/27/22	08/19/22	0%
5	Tulip Grove ES	FY/15	State & County Funded	\$22,902,000	New Schools & Modernizations	Renovation / Addition	Substantially Complete	<a href="mailto:william5.smith@pgcps.org">william5.smith@pgcps.org</a>	03/23/17	08/17/18	99%
5	Tulip Grove ES	FY/16	State & County Funded	\$10,582,000	New Schools & Modernizations	Major Renovation and Addition - Major renovation of the existing 23,350 SF with an addition of 41,480 SF to meet modern educational requirements. The facility will be designed with new state-of-the-art, green school features.	Substantially Complete	<a href="mailto:william5.smith@pgcps.org">william5.smith@pgcps.org</a>	06/20/16	12/22/17	99%
3	University Park ES	FY/12	State & County Funded	\$3,069,000	Renovations: Pod Conversions	Pod Conversion	Final Completion (Closeout Approval Requested)	<a href="mailto:joseph.howell@pgcps.org">joseph.howell@pgcps.org</a>	06/19/15	09/19/16	100%
8	Valley View ES	FY/15	County Funded	\$45,000	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements	Final Completion (Closeout Approval Requested)	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	06/23/15	08/19/15	99%
8	Valley View ES	FY/18	County-Rosecroft Funded	\$34,211	IT Upgrades	Electronic Sign (FY18 Rosecroft Funds \$9,210.52; FY20 Rosecroft Funds \$25,000)	Substantially Complete	<a href="mailto:rexie.fernando@pgcps.org">rexie.fernando@pgcps.org</a>	02/15/21	06/20/21	96%
8	Valley View ES	FY/20	County Funded	\$100,000	Abatement	Asbestos Flooring	Final Completion (Closeout Approval Requested)	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	07/01/20	08/31/20	100%
8	Valley View ES	FY/21	County Funded	\$175,000	Code Corrections	Fire Alarm System Replacement	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	09/27/21	05/16/22	90%
1	Vansville ES	FY/20	County Funded	\$300,000	Systemic Upgrades: HVAC	Controls Upgrades	In Construction	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/30/21	02/28/22	85%
1	Vansville ES	FY/21	County Funded	\$200,000	Security Upgrades	New IP Camera system	Scope Development	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>			
9	Waldon Woods ES	FY/19	County Funded	\$250,000	Systemic Upgrades: Electrical	Switchgear Replacement	In Construction	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	08/27/21	08/19/22	5%
6	Walker Mill MS	FY/16	State & County Funded	\$295,000	Kitchen & Food Services	Aging School Program (ASP) - Kitchen renovations - Disconnect, remove, and dispose of the following equipment: one walk-in refrigerator, and two electric ranges. One 11'10" x 7'8" x 8'6" walk-in refrigerator and one 12' x 12' x 8'6" walk-in freezer.	Substantially Complete	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	08/07/17	09/25/20	90%





**Prince George's County Public Schools**  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/ Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
6	Walker Mill MS	FY/19	County Funded	\$12,777,600	Systemic Upgrades: HVAC	HVAC - Replace the 1970 central controls system, HVAC piping, four (4) AHUs, 35 finned tube radiators, 96 mixing boxes, 15 convectors, the double duct AHU, gym AHU and seven (7) storefront window systems, 138 windows and 24 exterior doors.	Scope Development	<a href="mailto:kmuse@pgcps.org">kmuse@pgcps.org</a>			0%
6	Walker Mill MS	FY/21	County Funded	\$57,700	Building Repairs: Minor	Remove buried fuel tank	In Construction	<a href="mailto:alex.baylor@pgcps.org">alex.baylor@pgcps.org</a>	03/31/21	12/31/21	20%
5	Whitehall ES	FY/14	County Funded	\$115,000	Systemic Upgrades: Life-Safety	Public Address System Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	07/20/20	08/24/20	100%
5	Whitehall ES	FY/20	County Funded	\$127,016	Security Upgrades	Provide and install the following: 1. (59) Fifty-nine IP Network Cameras (27- Outside, 32- Inside) 2. 110TB (useable) TB Storage Server RAID 5 3. UPS for Storage Server 4. (1) 43" Wall Mounted Live Viewing-Monitor 5. (1) Live Viewing	Final Completion (Closeout Approval Requested)	<a href="mailto:scott.bond@pgcps.org">scott.bond@pgcps.org</a>	07/06/20	07/30/21	100%
5	Whitehall ES	FY/20	County Funded	\$105,000	Systemic Upgrades: HVAC	Grease Trap	Contractor Procurement	<a href="mailto:pg_brady.schafer@pgcps.org">pg_brady.schafer@pgcps.org</a>	06/20/22	08/19/22	0%
6	William Paca ES	FY/15	County Funded	\$30,000	Playgrounds	Playground Equipment - Procure and Install Pre-K Playground Set. This project provides funding to replace or provide new playground equipment	Final Completion (Closeout Approval Requested)	<a href="mailto:louis.underwood@pgcps.org">louis.underwood@pgcps.org</a>	04/01/15	08/03/15	100%
6	William Paca ES	FY/16	County Funded	\$36,735	Code Corrections	Upgrade Grease Trap Code Violation Correction Project - This project is required due to non-compliance of existing grease trap to meet current WSSC regulatory code requirements.	Final Completion (Closeout Approval Requested)	<a href="mailto:sunday.owolabi@pgcps.org">sunday.owolabi@pgcps.org</a>	07/29/16	09/21/16	98%
6	William Paca ES	FY/19	County Funded	\$90,000	ADA Upgrades	Lift System Replacement (PG2543)   Manufacturer: Access Industrial Inc.   Details: 450lbs, Self-Contained, Rack and Pinion, Wheelchair Lift, Installed 1995	Final Completion (Closeout Approval Requested)	<a href="mailto:pg_daniel.marks@pgcps.org">pg_daniel.marks@pgcps.org</a>	10/26/20	01/15/21	100%
6	William Paca ES	FY/20	County Funded	\$53,288	Building Repairs: Minor	Interior Painting	Final Completion (Closeout Approval Requested)	<a href="mailto:davidc@pgcps.org">davidc@pgcps.org</a>	07/06/20	08/31/20	100%
9	William Schmidt Center	FY/14	State & County Funded	\$600,000	Systemic Upgrades: HVAC	Condensate Piping Infrastructure Replacement	Final Completion (Closeout Approval Requested)	<a href="mailto:kmuse@pgcps.org">kmuse@pgcps.org</a>	06/14/17	09/28/18	100%

Prince George's County Public Schools  
**STATUS OF CAPITAL PROJECTS**  
**February 1, 2022**

Board District	School Name	Fiscal Year	Funding Source	Total Funding Amount	Project Type	Project Description	Current Status/Phase	Project Manager/ POC	Construction Start Date	Substantial Completion Date	Construction Percentage Complete
9	William Schmidt Center	FY/14	State & County Funded	\$552,250	Systemic Upgrades: HVAC	Air Conditioning Initiative (ACI) - The request is to install a central air conditioning in the entire 1956/1959 main school building by installing variable refrigerant air flow conditioning in the rooms, roof mounted energy recovery units, etc.	Final Completion (Closeout Approval Requested)	<a href="mailto:kmuse@pgcps.org">kmuse@pgcps.org</a>	06/14/17	10/30/17	100%
9	William Schmidt Center	FY/18	State & County Funded	\$27,002,000	New Schools & Modernizations	Replacing 44,300 s.f. and renovation of 22,433 s.f., as well as demolition of 12,445 s.f. / Major Renovation and Modernization - Project will meet or exceed LEED standards; increase student capacity; and accommodate special needs students.	Design	<a href="mailto:cfloeck@pgcps.org">cfloeck@pgcps.org</a>	06/01/22	11/15/24	0%