

PHYLLIS E. WILLIAMS SPANISH IMMERSION

Project Update Meeting March 12, 2025





MEETING LOGISTICS

Servicios De Interpretación Interpreting Services

On a Computer

At the bottom of the Screen will be an interpretation globe. Click that globe and then select Spanish.

En una Computador

En la parte baja de la pantalla habrá un globo de interpretación. Haga clic en ese globo y seleccione "Spanish."

On a Mobile Device


At the bottom of the screen, tap the ellipses icon on the bottom right (...). Tap "Language Interpretation." Tap "Spanish."

En un Dispositivo Móvil

En la parte baja de la pantalla, toca el icono de ellipses en la parte baja derecha (...). Toque "Language Interpretation." Toque "Spanish."



Questions During the Meeting



We value your input.

- Please type your questions/comments in the Q&A area of Zoom.
- Questions and answers from this town hall will be posted on the school's project page at bit.ly/DCP-PEWSI.







Our Commitment

PGCPS is committed to delivering safe, state-of-the-art, and sustainable learning environments for our students, teachers, and communities.

Our Approach

Through the work of our traditional Capital Improvement Program and the nation's first Public School P3 Design-Build-Maintain approach, otherwise known as the Blueprint Schools Program, we're on track to have delivered over 30 new or modernized school facilities within a 15-year span.

AGENDA



Agenda

- **01.** Team Introductions
- **02.** Project Scope Review
- **03.** Project Timeline
- **04.** Construction Update
- **05.** Move Management
- **06.** Q&A





INTRODUCTIONS

Introductions



Dr. Charoscar Coleman *Chief Operating Officer*



Jason Washington
Associate Superintendent of
Supporting Services



Shayla Jackson
Director
Department of Capital Programs



Cynthia Rodgers
Principal
Phyllis E. Williams Spanish Immersion



Will Smith
Project Management Supervisor
Department of Capital Programs



Introductions



Rexie Fernando *Project Manager Department of Capital Programs*



Keba Baldwin *Director*Office of Transportation



Tony SpruillSupervisor
Office of Transportation



Dr. Kasandra LassiterAssociate Superintendent of Area 1
Schools



Darryl EvansInstructional Director - Area 1
Schools



Dave JenkinsProject Manager
Fresh Air Concepts, LLC



PROJECT SCOPE

Project Scope

Phase 1

The replacement of the Phyllis E. Williams building's HVAC system, improvement to the building envelope, replacement of exterior doors and windows, ceiling replacement, lighting and electrical upgrades, update to the fire alarm system, sprinkler system, and interior architectural upgrades. Additional scope includes, exterior parking control, replacing existing administration floor finishes, and retracing of newly installed hydronic lines to the chiller. Interior painting proposal is still pending for review and approval.

Phase 2

Potomac Electric Power Company (PEPCO) upgrade. Replacement of electrical switchgear, transformer, and electrical line from the transformer to the building.





PROJECT TIMELINE

Project Timeline

November 2022	Planning/Permitting
April - July 2023	Procurement of General Contractor
Sept - Oct 2023	Award of Contract
December 2023	Construction Starts
April 2025	Substantial Completion Phase 1
April/May 2025	Begin Move Logistics
Summer 2025	Substantial Completion Phase 2
Summer 2025	Move Back to PEWSI Building



CONSTRUCTION UPDATES



Major Work Completed

- Structural steel framing and supports.
- Automatic sprinkler systems.
- Hydronic heating and cooling distribution piping.
- Duct air leakage testing of all air distribution systems.
- Gravity ventilators.
- Interior and exterior LED lighting fixture installation.
- Roof mounted and in-line exhaust systems.

Work In Progress


- Replacement of the exterior doors and windows.
- Hydronic testing variable air volume terminal units.
- Chemical cleaning, flushing and filling of the hydronic heating and cooling distribution piping.
- Digital, addressable fire detection systems.
- Programming and commissioning of the new interior and exterior LED lighting.
- Final connections and point-to-point testing of the automatic temperature controls.
- Mechanical piping and duct insulation and identification.



Delivery of HVAC Units

Upcoming Activities and Milestones

- Closed-loop water treatment of the hydronic heating and cooling systems.
- Startup and commissioning of the new HVAC systems and automatic temperature controls.
- Automatic sprinkler system testing and inspections per National Fire Protection Agency (NFPA) 13.
- Digital, addressable fire detection system testing and inspections per NFPA 72.
- Interior painting and ceramic tile repairs.
- Carpet tile and cove base replacement within the administrative offices.
- Detailed cleaning.



Variable Air Volume Terminal Unit





Cafeteria Air Distribution, LED Lighting and Sprinkler System



Smoke Partition (NFPA 101 Requirement)



Stage Air Distribution and LED Lighting



Corridor Ceiling Assembly and LED Lighting



New, Packaged Rooftop Unit



Roof Mounted Exhaust Fans, Gravity Vents, And Safety Rails



New, Packaged Rooftop Unit



Kitchen Outside Air System



Digital, Addressable Fire Detection Panels



Structural Steel Supports for Roof Mounted Equipment



Structural Steel Framing for Penthouse Equipment





Hydronic Heating/Cooling Distribution Piping and Pump Stations



Hydronic Heating/Cooling Distribution Piping and Air Handling Units



Roof Mounted Hydronic Cooling Distribution Piping





MOVE MANAGEMENT

Move Timeline & Process

Move Vendor Selection	Move Planning	Packing of Robert Goddard	Vendor Move to PEWSI
March	April - June	May - June	Complete by July 15

- The Department of Capital Programs is requesting proposals from qualified moving companies.
- The selected moving company will work with school leadership to plan and manage the move.
- Coordination meetings have been held with key departments, including Transportation, Pupil Accounting, Food & Nutrition, and Academics, to ensure a smooth transition.
- PEWSI staff will pack up the current school in coordination with the moving company.
- PEWSI leadership has reviewed the new space and will create a detailed move plan, including a to/from list (e.g., Teacher Y moves from Room 2 to Room 12).



Transportation

- The bell schedule will remain the same after the move back to PEWSI (9:30 AM - 3:40 PM).
- Students who are eligible for transportation and whose families have not opted out will be assigned accordingly.
- The Non Transportation Zone (walkzone) will be reinstated.
- Transportation assignments for SY 25-26 will be provided 2-3 weeks prior to the start of school.





Academics

- The relocation of Phyllis E. Williams back to its original site will not disrupt learning.
- The Division of Academics is preparing the necessary approvals for the before and aftercare program.
- If your child uses private daycare or before/aftercare, please have the provider contact the school.
- Phyllis E. Williams will not offer a pre-kindergarten program next school year.
- Parents should update their contact information in Synergy to receive any summer updates about the move.





School Announcements

New Marquee Installed!

Our new marquee is up and ready to keep the school community informed with important updates, events, and announcements.






QUESTIONS




Question & Answer



- Please type your questions/comments in the Q&A area of Zoom.
- Questions and answers from this town hall will be posted on the Phyllis E. Williams project page at <u>bit.ly/DCP-PEWSI</u>.
- If you have additional questions, please email them to <u>capital.programs@pgcps.org</u>.



Project Information & Documentation



Questions and answers from this town hall will be posted on the Phyllis E.
Williams project page at
bit.ly/DCP-PEWSI.

THANK YOU

Contact Us

capital.programs@pgcps.org

